To: Maidstone Joint Transportation Board

By: KCC Highways, Transportation & Waste

Date: 10th July 2019

Subject: Highway Forward Works Programme – 2019/20 onwards

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2019/20.

Kent County Council has agreed a substantial increase in the budget for planned highway works over the next three years, and as a result we are still in the process of identifying and designing schemes for inclusion in our full Year One to Two (2019/20 and 2020/21) and Year Three to Five (2021/22 to 2023/24) programmes. Because of this, we have decided to publish an interim programme, and to publish the full programmes later this year. For some assets this interim programme covers approximately the first six months of 2019/20, whilst for others it includes most of the works planned for the whole year.

This programme is subject to regular review and may change for several reasons including budget allocation, contract rate changes, and to reflect KCC's changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- Casualty Reduction Measures
- Externally funded schemes
- Local Growth Fund

Developer Funded Works – see Appendix E

Bridge Works - see Appendix F

Traffic Systems – see Appendix G

Combined Member Fund – see Appendix H

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on 03000 418181

Kirstie Williams Highway Manager Mid Kent Susan Laporte Maidstone District Manager Alan Casson Strategic Asset Manager

Earl Bourner Drainage & Structures Asset Manager

Sue Kinsella Street Light Asset Manager

Toby Butler Traffic & Network Solutions Asset Manager

Jamie HareDevelopment Agreements ManagerJamie WatsonSchemes Programme Manager

Appendix A - Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Mr Byron Lovell						
Road Name	Parish	Extent of Works	Current Status			
A274 Maidstone Road	Langley	From the B2163 Upper Street to Warmlake Road	Programmed 21 st November 2019			
A20 King Street	Maidstone	Watt Tyler Way and Wyke Manor Road	Programmed 3 rd October 2019			
Linton Road	Loose	From Lancet Lane to Rosemount Close	Programmed 21 st October 2019			
Forstal Road	Aylesford	From bridge deck over motorway to Beddow Way	Programmed 8 th November 2019			
Sheal's Crescent	Maidstone	From Loose Road (through Hayle Road, College Road, Mill Street) to Bishops Way	To be programmed late 2019/early 2020			
A20/A26 Rocky Hill Maidstone		Maidstone Gyratory to Terrace Road	To be programmed early 2020			
Footway Improvement - Co	ntact Officer Mr Neil	Tree				
Road Name	Parish	Extent and Description of Works	Current Status			
Mote Road	Maidstone	From the junction with Square Hill Road to Willow Way (Northern side) (Footway Reconstruction)	Completed			
Winifred Road	Bearsted	Entire length (Footway Reconstruction).	On site			
Royston Road	Bearsted	Entire length (Footway Reconstruction).	On site			

Road Name	Parish	Extent and Description of Works	Current Status			
Micro Surfacing						
Surface Treatments – Contact Officer Mr Jonathan Dean						
Broomshaw Road	Barming	Entire length (Footway Protection)	Designed and programmed for week commencing 1th July 2019			
Wesley Close	Barming	Entire length (Footway Protection)	Designed and programmed for week commencing 1th July 2019			
Roseholme	Maidstone	Entire length (Footway Protection)	Designed and programmed for week commencing 24th June 2019			
Egremont Road	Bearsted	Entire length (Footway Protection)	Designed and programmed for week commencing 8th July 2019			
Beverley Road	Barming	Entire length (Footway Protection)	Designed and programmed for week commencing 24th June 2019			
Trenton Close	Allington	Entire length (Footway Reconstruction).	To be designed and programmed.			
Rosemary Road	Bearsted	Entire length (Footway Reconstruction).	On site.			

GLEBE LANE	Maidstone (Barming)	Tonbridge Road to Farleigh Lane	Programmed for 9 th August 2019 for 2 days
GATLAND LANE	Maidstone (Barming)	Farleigh Lane to Fant Lane	Programmed for 10 th August 2019 for 3 days
FAVERSHAM ROAD	Lenham	Whole Road	Programmed for 10 th July 2019 for 3 days
WEST STREET	Lenham	Faversham Road to Flint Lane (West Street Lenham	Programmed for 10 th July 2019 for 1 day
MARDEN ROAD	Marden	Battle Lane to "Mountain Farmhouse"	Programmed for 17 th July 2019 for 3 days
MAIDSTONE ROAD	Marden	"Hartridge" to 150m north of j/w Milebush Lane (Kiln Farm)	Programmed for 18 th July 2019 for 3 days
HEADCORN ROAD	Platts Heath / Lenham	Chain Gate Road to Station Approach, Lenham	Programmed for 12 th July 2019 for 4 days
HEADCORN ROAD	Sandway	Headcorn Road to Sandway Road	Programmed for 12 th July 2019 for 2 days
SANDWAY ROAD	Sandway	Headcorn Road to "Little Biggen"	Programmed for 12 th July 2019 for 2 days
GALLANTS LANE	East Farleigh	Lower Road to Heath Road	Programmed for 23 rd July 2019 for 3 days
HUNTON ROAD	Marden	River Beult bridge (Clapper Green) to "Reed Court Cottages"	Programmed for 22nd July 2019 for 2 days
OLD TREE LANE/CLIFF HILL	Boughton Monchelsea	From The Quarries to Combe Bank House -	To Be Programmed
SANDWAY ROAD	Platts Heath	Around "Sandway Triangle"	Programmed for 12 th July 2019 for 2 days
KENWARD ROAD	Yalding	Hunt Street to Yalding Hill	Programmed for 5 th August 2019 for 3 days

BOW ROAD	Wateringbury	Corner after bridge to Hunt Street	Programmed for 7 th August 2019 for 2 days				
SMITHS HILL	Yalding	To Be Confirmed	Programmed for 8 th August 2019 for 2 days				
Surface Treatments – Cont	Surface Treatments – Contact Officer Mr Jonathan Dean						
Surface Dressing							
Road Name	Parish	Extent and Description of Works	Current Status				
A20 ASHFORD ROAD	Hollingbourne	Near j/w Old Mill Road to j/w Roundwell	Programmed for August 2019				
A20 ASHFORD ROAD	Hollingbourne	Old Ashford Road to Northdown Close	Programmed for August 2019				
CHARLTON LANE	East Sutton	From Chartway Street to Church Lane	Programmed for August 2019				

Appendix B – Drainage Repairs & Improvements

Drainage Rep	pairs & Improvement	ts - Contact Officer Earl Bourner	
Road Name	Parish	Description of Works	Current Status
Green Lane	Chart Sutton	Repair the culvert and edge of road/ verge/ ditch.	Awaiting Start Date
Tufa Close	Walderslade	Relocation of soakaway	Completed
Smith's Hill	West Farleigh	Investigation works	Cleansing works complete further investigation required at Shingle Barn Lane.
The Broadway	Maidstone	Surface water system surcharging	Chasing Southern Water following our Investigations that there is an issue with their main system.
Dray Corner Road	Headcorn	Investigation works required	Due to commence 28/6/19
Dunn Street	Bredhurst	Repair broken pipe	Awaiting start date
Fisher Street	Maidstone	Reports of broken pipes and repairs to be carried out	Awaiting start date
Lower Road	East Farleigh	Repair broken pipes	Awaiting start date
West Street	Hunton	Repair broken pipes	Awaiting start date

Appendix C – Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella					
Road Name	Column	Parish	Description of Works	Status	
Warwick Place	KWAI502	Maidstone	Lit Sign Replacement	Completion by September 2019	
Warwick Place	KWAI501	Maidstone	Lit Sign replacement	Completion by September 2019	
Brishing Lane	KBFE010	Maidstone	Column replacement	Completion by September 2019	
High Street	KHDO053	Staplehurst	Column replacement	Completion by September 2019	
Milton Street	KMCW503	Maidstone	Lit Sign replacement	Completion by September 2019	
Whitmore Street	KWCR501	Maidstone	Lit Sign replacement	Completion by September 2019	
Station Road	KSFA029	Staplehurst	Column replacement	Completion by September 2019	
Castle Dene	KCAO002	Maidstone	Column Replacement	Completion by September 2019	
Impton Lane	KIAC001	Boxley	Column Replacement	Completion by September 2019	
Maynards	KMBY002	Marden	Column Replacement	Completion by September 2019	
Egerton Road	KEAQ003	Ringlestone	Column Replacement	Completion by September 2019	
King Street	KKAM009	Maidstone	Column Replacement	Completion by September 2019	
Woodlands	KXEF107	Boxley	Column Replacement	Completion by September 2019	

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Maidstone Borough, in order to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 24/06/2019.

Location	Parish	Description of Works	Lead officer	Current Status
Great Danes Roundabout	Hollingbourne	Signing and road marking improvements	Jennie Watson	All works due for completion June 2019
Mill Street/Palace Avenue	Maidstone	Lining refreshing	Jennie Watson	Works partially completed in October 2018 – Yellow box markings completed – Contractor to return to refresh white lining
A20 Ashford Road, Lenham	Lenham	Scheme to make changes to junction	Jennie Watson	Additional works to be carried out 10-12 July
Springfield Roundabout - A229 Royal Engineers Road	Maidstone	Signing and road marking improvements	Paul Leary	At design stage – scheme to be progressed this financial year
St Faiths Street/ Fairmeadow	Maidstone	Signing and road marking improvements	Jennie Watson	At design stage – scheme to be progressed this financial year
A229 Lower Stone Street/ Knightrider Street	Maidstone	Introduction of red-light camera	Bob Westamacott	At design stage – scheme to be progressed this financial year
Boxley Road/Sandling Lane, roundabout	Maidstone	Signing and road marking improvements	Bob Westamacott	At design stage – scheme to be progressed this financial year
A20 Ashford Road/M20 Slip	Hollingbourne	Signing and road marking improvements	Jennie Watson	At design stage – scheme to be progressed this financial year

Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within the borough of Gravesham funded by external corporations whilst still meeting KCC's strategic targets with the road network.

Location	Parish	Description of Works	Lead officer	Current Status
East Farleigh Bridge	East Farleigh	Upgrade of signing and lining for bridge width restriction	Paul Leary	Works completed May 2019. Minor snagging items to be carried out
Mote Park Cycleway (Phase 1)	Maidstone	Upgrade of cycle route	Paul Leary	Works completed May 2019. Minor snagging items to be carried out.
Mote Park Cycleway (Phase 2)	Maidstone	Signing and road marking improvements between Chancery Lane and Maidstone House	Paul Leary	At design stage – Current handover to contactor programmed for end August 2019

Local Growth Fund

Local Growth Fund programme update for Maidstone Borough

The Department for Transport (DfT) added £100m to the Local Growth Fund (LGF) pot in order to fund Local Sustainable Transport Fund Style schemes. KCC were successful in securing LGF for the following sustainable transport style bids1) Kent Thameside – Integrated door-to-door journeys and 2) West Kent – Tackling Congestion. The objective of the capital bids is to boost economic growth by decreasing carbon emissions and reducing congestion.

The schemes aim to:

- improve access to employment and services
- reduce the need to travel by the private car
- enhance pedestrian, cycle and public transport facilities
- improve sustainable transport connections

The following schemes have been submitted as part of the successful Kent Thameside/West Kent (delete as applicable) LSTF this financial year.

Scheme	Status
MAIDSTONE EAST STATION IMPROVEMENTS	Following the discovery of Asbestos at the Maidstone East Station site Network Rail concluded that the current contractor should stand down and an Asbestos and demolition specialist appointed due to the timelines given by the previous contractor. This has resulted in the existing scaffolding being removed and replaced by the new contractor Rhodar. The new scaffolding will be in place by end July. The completion date for the overall programme will remain unknown until the scaffolding

Network Rail. Additional KSIP funding has now been confirmed to progress further highway improvements and walking and cycling connections to the station.

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) Maidstone Borough - Contact Officer Claremarie Vine, other officers for sites Jamie Hare, Aaron Divall, Steven Noad, (Sarah Parris), Andy Padgham, Steve A Stickels

Scheme Name	File Ref.	Officer	Parish	Description of Works	Current Status
BP Tudor Service Station, London Road	MA003072	CV	Allington	Alterations to existing access	Pedestrian crossing point and additional signage still to do.
Bell Farm, North Street	MA003098	SN	Barming	New accesses to split sites, shared surface and new crossing point	Agreement signed, highway works commenced, due to complete June.
Cross Keys	MA003100	JH	Bearsted	New access, crossing point and parking area	Agreement signed
Barty Farm, Roundwell,	MA003278	AD	Bearsted	New Bellmouth and Lining works	Agreement Signed
Bicknor Road	MA003256	AP	Bicknor	Formation of hard surfaced passing places	Awaiting technical approval
Heath Road/Church Street	MA003111	CV (SP)	Boughton Monchelsea	New access, footway works, yellow lines and crossing upgrade	High Friction surfacing remedials scheduled June '19.
Hubbards Lane	MA003084	CV	Boughton Monchelsea	Two accesses to minor developments	Works completed on both accesses, pedestrian crossing point to add
Lyewood Farm, Green Lane	MA3247 MA3248	AP	Boughton Monchelsea	New housing development and access	Awaiting technical approval
Goya Development, St Michaels Close, Aylesford	MA003123	CV (SP)	Boxley	New access and footway work to new commercial properties	Works complete except for new gulley.
Maidstone Studios, New Cut Road	MA003110	AD (SP)	Boxley	Zebra crossing and pedestrian crossing points	Defective High Friction surfacing scheduled for replacement June '19
St Michaels Close, Aylesford	MA003103	CV (SP)	Boxley	Waitrose car park, new access	Final remedials due.

Forstal Lane	Ma003141	AP (SP)	Coxheath	Widening of road and new footpath with access to new development	Awaiting Technical Approval – In discussion with developer
Heath Road (North side)	MA003063	CV	Coxheath	New access and Footway work	Works completed and in maintenance
Land north of Heath Road Phase 2	MA3257	AP	Coxheath	Access to new development	Awaiting technical approval
Linden Farm, Stockett Lane	MA003107	AP (SP)	Coxheath	Access to new development and footway link to community hall	Access & footway completed further 2 accesses to restore to footway near completion of development.
Gatland House, Gatland Lane	MA003081	CV	Fant ward	Parking restrictions, signage, road markings and tactile crossings for new school	Works completed, Remedials to do
Bell Farm, Ashford Road	MA003094	CV	Harrietsham	Realignment of Church Road to form new access onto A20. New footway along A20	Works completed and in maintenance.
Mayfield Nursery, Ashford Road	MA003135	CV (SP)	Harrietsham	New access and alterations to existing Highway to adjoin upcoming Scheme Works	Works ongoing on site currently in conjunction with Harrietsham improvement scheme
Forge Meadows	MA3253	AP	Headcorn	Access to 2 new properties and vehicle crossovers to existing properties	Awaiting technical approval
Grigg Lane & Wheeler Street	MA3250	SAS	Headcorn	Access to Gibbs Farm development and zebra crossing on Wheeler St	Awaiting technical approval
Grigg Lane, Lenham Road,	MA003050	CV	Headcorn	Access onto Grigg Lane and Lenham Road. Footway on Grigg Lane	New accesses Grigg Lane and Lenham Road in place, New footway Grigg Lane completed

Kings Road/Millbank	MA3262	AP	Headcorn	Signalised crossroads (linked to Ulcombe Road MA3150)	Awaiting technical approval
Lenham Road (North side)	MA003062	CV	Headcorn	New Footway to site and extend speed limit boundary	Works completed and in Maintenance
Lenham Road (South side)	MA003057	CV	Headcorn	New footway	Agreement prepared
Oak Lane and Wheeler Street	MA003048	CV	Headcorn	New footway plus junction improvements	Works completed and in maintenance
Ulcombe Road	MA003150	AP (SP)	Headcorn	Access to new development	Accesses both in, awaiting street lighting agreement and TRO. Technical Approval in progress.
Wheeler Street, Headcorn	MA003137	SAS	Headcorn	2 new accesses - off Wheeler Street and Kingsland Grove	Technical Approval given awaiting fees and signed agreement before works commence.
Eyhorne Street	MA3198	AP	Hollingbour ne	New access to development	Awaiting technical approval
Ledian Farm	MA003086	JH	Leeds	Proposed new access to development site at Ledian Farm	Works completed
8 Faversham Road	MA003032	CV	Lenham	New access	In maintenance, streetlight to replace
Old Ashford Road	MA003018	CV	Lenham	New footway plus access	Approaching end of maintenance, bus stop location to amend.
The Paddocks, Ashford Road (Grove House, Old Ashford Road)	MA3114	CV	Lenham	New access, speed reduction to 50mph and footway link to Faversham Road	Revised to include traffic island on A20. TRO applied for. Works sched for late summer.
Westwood Park, Ham Lane	MA003305	АР	Lenham	Main and emergency accesses to new housing development	Awaiting technical approval

531 Tonbridge Road	MA003045	CV	Maidstone	Service layby for new retail unit	In maintenance
Bicknor Green, Gore Court Road	MA003053	AD	Maidstone	Change of road priorities and widening / upgrading	Works mostly complete
Hartnup Street	MA003138	CV (SP)	Maidstone	New Access	Works complete now in maintenance.
Heath Road, Coxheath	MA003134	CV (SP)	Maidstone	New access and new footway	Technical Approval given. Currently going through legal.
Hermitage Lane, (opp. Maidstone Hospital)	MA003060	JH	Maidstone	New Traffic signal junction	In maintenance period
Hermitage Lane/ Howard Drive	MA003070	AD	Maidstone	New access for development (opposite the quarry entrance)	Works complete
Howard Drive	MA003303	AD	Maidstone	Junction works to facilitate Bus Gateway entrance to Croudace site	Agreement Signed
Imperial Park	MA003017	AD	Maidstone	New right turn lane and bellmouth junction, plus associated footway works	Adopted
Maidstone School of Science, New Cut Road	MA003197	AD (SP)	Maidstone	New access to School and New roundabout and alterations to Highway	Temp access granted and works commenced off the Highway. Looking to carry out works from May 2019. Technical Approval.
McDonalds drive- through, Hart Street	MA003013	CV	Maidstone	New access, improvements to Hart Street.	Approaching the end of maintenance - remedial works completion scheduled June '19
Oakapple Lane/ Hermitage Lane	MA003046	AD	Maidstone	New bellmouth junction and associated ancillary works for new development including new bus stop	Main works complete, remedial works awaited

Royal Engineers Road	MA003127	CV (SP)	Maidstone	New footpaths to development	Awaiting Structures Approval
The Poplars, Ashford Road	MA3254	AP	Maidstone	Access to new development	Awaiting technical approval
Wallis Avenue Phase 3, Parkwood	MA003085	CV	Maidstone	Some stopping up of highway and redevelopment of old carpark and shops area opp. Longshaw Road	Works complete
Week St/Gabriel's Hill	MA003120	SS	Maidstone	Town Centre Public Realm improvements	Completed and inspected for maintenance
Albion Road, Marden	MA003132	CV (SP)	Marden	New Access and development	S278 works part completed.
Goudhurst Road, Church Green (Plain Road development)	MA3118	CV	Marden	Install Zebra crossing near rail station.	Completed – in Maintenance
Goudhurst Road/West End (Plain Road Development)	MA3118	CV	Marden	Refurbish Zebra crossing outside school and Bus Borders to add by Library stops.	Work completed and in Maintenance
Howland Road	MA003088	SN	Marden	New development access	Agreement signed; highway works part complete
MAP Depot, Goudhurst Road	MA003012	CV	Marden	New bellmouth junction and footway	Works in maintenance. Remedial works near completed and interactive speed sign awaiting installation
Napoleon Drive and Plain Road	MA003079	CV	Marden	New access on each road for new housing development	New accesses in place. Provision made for new bus waiting area outside site on Plain Road.
Spencers Field, Goudhurst Road	MA003151	CV (SP)	Marden	Access to new development (via the Parsonage)	Awaiting Technical Approval
The Parsonage, Goudhurst Road	MA003066 MA003067	CV	Marden	New access and associated upgrade works	Access substantially completed, village gateway to be agreed

Bell Lane	MA003030	CV	Staplehurst	Upgrade of existing access for new development	Due for adoption.
Fishers Farm (East) Headcorn Road (Redrow)	MA3106	CV (SP)	Staplehurst	Realignment and new access at Headcorn Road/Pile Lane junction	Realignment complete and Pile Lane open
Fishers Farm (West), Headcorn Road (Bovis)	MA3037	SAS (SP)	Staplehurst	New access onto Headcorn Road	Access in place.
Hen and Duckhurst Farm, Marden Road	MA003109	CV	Staplehurst	New Roundabout for development access	Works on highway almost completed. HFS delayed by utility works.
Oliver Road Staplehurst	MA003019	CV	Staplehurst	Ped crossing to Marden Road, junction markings and bus boarders	Works completed
Woodford Park	MA003099	CV (SP)	Staplehurst	New access for 9 dwellings	Works completed and on to maintenance.
Appleacres, Maidstone Road	MA003152	CV (SP)	Sutton Valence	Access to new development and footway works	Awaiting Technical Approval
The Oaks, Maidstone Road	MA003078	CV	Sutton Valence	Upgrade existing Vehicle crossing access to Bellmouth with tactile crossing.	Works complete
Valdene Industrial Estate	MA003054	CV	Sutton Valence	Upgrade of existing bellmouth and extension to f/w	Footway works carried out, access still to do.
Cripple Street Maidstone	MA003093	CV	Tovil	New access to development, widening and footway works	Due for adoption – remedials due
Site opposite cottages 129-147 Dean Street/Farleigh Hill	MA003007	CV	Tovil	New access speed limit relocation, new footway and bus stop provision	Works completed and in maintenance
Tovil Green Lane	MA003095	CV	Tovil	New Footway and crossing point to	Remedials completed – in maintenance

				side of site	
Hampstead Lane	MA3101	(SP)	Yalding	Relocate access to new development at old depot adj. station. Minor footway works	Awaiting snagging works to be completed.
Vicarage Road	MA003121	(SP)	Yalding	New access to development and speed restraints on existing Highway	Technical Approval Granted

	Developer Funded Works (Section 106 Works)					
File Ref.	Road Name	Parish	Description of Works	Current Status		
18/19- S106-MA- 486	A20 Ashford Road	Harrietsham	Village improvement works: 2 phase approach as not all of the S106 developer contributions have been collected. A final contribution of £171,500 is due from Bellway Homes in a couple of years pending the rate of their build and occupancy. Phase 1 which consisted of narrowing the carriageway, widening footways to allow shared footway/cycleway, altering the controlled crossing, provision of central islands and changes to the speed limits and associated signing and lining. Phase 2 will include relocating street lighting columns to better suit the new road layout and to extend the lighting to include all of the 30mph limit. Resurfacing of the carriageway to hide the old white lining and then new lining to the recently installed layout. It is likely that there will not be sufficient S106 funds to cover all of Phase 2, however KCC is investigating final costs for	Phase 1 Works completed in June 2019. KCC investigating how phase 2 can be brought forward as there is a potential funding gap and whether to collect the remaining S106 contribution from Bellway Homes now less the indexation.		

18/19- S106-MA-	Linton Crossroads	Linton/Loose	phase 1, what the estimated costs for phase 2 will be and will then investigate how any funding gap can be dealt with to allow the second phase to be delivered without delay. Bellway Homes have offered to pay early the S106 contribution as long as they do not have to pay the index link which amounts to about £12,500 if KCC/Maidstone BC accepted the offer now. Junction/signal upgrade	Finalising designs however the estimated cost of the
819				alterations is significantly above the S106 contributions available. KCC is to investigate how any funding gap can be dealt with. It is hoped that a public consultation can be undertaken around October/November with implementation in 2020 pending all land, environmental and funding issues being resolved.

Appendix F - Bridge Works

Bridge Works – Conta	ect Officer Earl	Bourner			
Road Name	Parish	Description of Works	Current Status		
No planned works					

Appendix G - Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler				
Location	Description of Works	Current Status		
A26 Tonbridge Road near Milton Street, Maidstone	Refurbishment of traffic signal-controlled crossing	Programmed August 2019		
B2162 Twyford Bridge, Yalding	Refurbishment of traffic signals	To be Programmed		
A229 Fairmeadow/ Medway Street	Refurbishment of traffic signal-controlled junction	Programmed September 2019		
A20 London Road near Broadway	Replacement of signal controller	Programmed September 2019		
A20 Tonbridge Road near Station Approach	Replacement of signal controller	Programmed September 2019		

Appendix H - Combined Member Grant programme update

Member Highway Fund programme update for the Maidstone District

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- · about to be programmed
- · Recently completed on site.

The list is up to date as of 24/06/2019

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the Maidstone District, Susan Laporte.

Dan Daley and Rob Bird

Details of Scheme	Status
18/19-CMG-MA-722 – Queens Avenue, Maidstone	
Construction of build out for part one way	Works Complete – Snagging items to be carried out

Eric Hotson

Details of Scheme	Status
19/20-CMG-MA-923 – Church Hill, Boughton Monchelsea	
Traffic Regulation Order application for speed limit reduction	Notice of Intent sent out to formal consultation on 31 May 2019

Paulina Stockell

Details of Scheme	Status
19/20-CMG-MA-947 – Darman Lane, Laddingford, Yalding	
Traffic Regulation Order application for speed limit reduction	Notice of Intent sent out to formal consultation on 31 May 2019

- 1.1 Legal Implications
- 1.1.1 Not applicable.
- 1.2 Financial and Value for Money Considerations
- 1.2.1 Not applicable.
- 1.3 Risk Assessment
- 1.3.1 Not applicable.

Contacts: Kirstie Williams/ Susan Laporte 03000 418181