То:	Maidstone Joint Transportation Board
By:	KCC Highways, Transportation & Waste
Date:	16 th October 2019
Subject:	Highway Forward Works Programme – 2019/20 onwards
Classification:	Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2019/20.

Kent County Council has agreed a substantial increase in the budget for planned highway works over the next three years, and as a result we are still in the process of identifying and designing schemes for inclusion in our full Year One to Two (2019/20 and 2020/21) and Year Three to Five (2021/22 to 2023/24) programmes. Because of this, we have decided to publish an interim programme, and to publish the full programmes later this year. For some assets this interim programme covers approximately the first six months of 2019/20, whilst for others it includes most of the works planned for the whole year.

This programme is subject to regular review and may change for several reasons including budget allocation, contract rate changes, and to reflect KCC's changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- Casualty Reduction Measures
- Externally funded schemes
- Local Growth Fund

Developer Funded Works – see Appendix E

Bridge Works - see Appendix F

Traffic Systems – see Appendix G

Combined Member Fund – see Appendix H

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on 03000 418181

Kirstie Williams Susan Laporte Alan Casson Earl Bourner Sue Kinsella Toby Butler Jamie Hare Jamie Watson Highway Manager Mid Kent Maidstone District Manager Strategic Asset Manager Drainage & Structures Asset Manager Street Light Asset Manager Traffic & Network Solutions Asset Manager Development Agreements Manager Schemes Programme Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Mr Byron Lovell				
Road Name	Parish	Extent of Works	Current Status	
A274 Maidstone Road	Langley	From the B2163 Upper Street to Warmlake Road	Programmed 21 st November 2019	
A20 King Street	Maidstone	Watt Tyler Way and Wyke Manor Road	Programmed 2 nd December 2019	
A229 Linton Road	Loose	From Lancet Lane to Rosemount Close	Programmed 30 th November 2019	
Forstal Road	Aylesford	From bridge deck over motorway to Beddow Way	Programmed 8 th November 2019	
A229 Sheals Crescent	Maidstone	From Loose Road (through Hayle Road, College Road, Mill Street) to Bishops Way	Programmed 14 th November 2019	
A229 Palace Avenue	Maidstone	Mill Street and A249 Mote Road	Programmed 27 th November 2019	
A229 Upper Stone Street	Maidstone	A249 Mote Road to Old Tovil Road	Programmed 11 th December 2019	
A20/A26 Rocky Hill	Maidstone	Maidstone Gyratory to Terrace Road	To be programmed 2020	
Footway Improvement - Cor	ntact Officer Mr Neil	Tree		
Road Name	Parish	Extent and Description of Works	Current Status	
Mote Road	Maidstone	From the junction with Square Hill Road to Willow Way (Northern side) (Footway Reconstruction)	Completed	
Winifred Road	Bearsted	Entire length (Footway Reconstruction).	Completed	

Royston Road	Bearsted	Entire length (Footway Reconstruction).	Completed
Rosemary Road	Bearsted	Entire length (Footway Reconstruction).	Completed
Trenton Close	Allington	Entire length (Footway Reconstruction).	Designed and to be programmed.
Beverley Road	Barming	Entire length (Footway Protection)	Completed
Egremont Road	Bearsted	Entire length (Footway Protection)	Completed
Roseholme	Maidstone	Entire length (Footway Protection)	Completed
Wesley Close	Barming	Entire length (Footway Protection)	Completed
Broomshaw Road	Barming	Entire length (Footway Protection)	Completed

Surface Treatments – Contact Officer Mr Jonathan Dean

Micro Surfacing

Road Name	Parish	Extent and Description of Works	Current Status
Glebe Lane	Maidstone (Barming)	Tonbridge Road to Farleigh Lane	Completed
Gatland Lane	Maidstone (Barming)	Farleigh Lane to Fant Lane	Completed
Faversham Road	Lenham	Whole Road	Completed
West Street	Lenham	Faversham Road to Flint Lane (West Street) Lenham	Completed
Marden Road	Marden	Battle Lane to "Mountain Farmhouse"	Completed
Maidstone Road	Marden	"Hartridge" to 150m north of j/w Milebush Lane (Kiln Farm)	Completed

Headcorn Road	Platts Heath / Lenham	Chain Gate Road to Station Approach, Lenham	Completed	
Headcorn Road	Sandway	Headcorn Road to Sandway Road	Completed	
Sandway Road	Sandway	Headcorn Road to "Little Biggen"	Completed	
Gallants Lane	East Farleigh	Lower Road to Heath Road	Completed	
Hunton Road	Marden	River Beult bridge (Clapper Green) to "Reed Court Cottages"	Completed	
Old Tree Lane/Cliff Hill	Boughton Monchelsea	From The Quarries to Combe Bank House -	To Be Programmed	
Sandway Road	Platts Heath	Around "Sandway Triangle"	Completed	
Kenward Road	Yalding	Hunt Street to Yalding Hill	Completed	
Bow Road	Wateringbury	Corner after bridge to Hunt Street	Completed	
Smith's Hill	Yalding	To Be Confirmed	Completed	
Surface Treatments – Contact Officer Mr Jonathan Dean				
Surface Dressing				
D IN			a i a i	

Road Name	Parish	Extent and Description of Works	Current Status
A20 Ashford Road	Hollingbourne	Near j/w Old Mill Road to j/w Roundwell	Programmed for August 2019
A20 Ashford Road	Hollingbourne	Old Ashford Road to Northdown Close	Programmed for August 2019
Charlton Lane	East Sutton	From Chartway Street to Church Lane	Programmed for August 2019

Appendix B - Drainage

Drainage F	Repairs & Improveme	nts - Contact Officer Earl Bourner	
Road Name	Parish	Description of Works	Current Status
Green Lane	Chart Sutton	Repair the culvert and edge of road/ verge/ ditch.	Work is in progress. Hopefully completed by 1/9/19.
Tufa Close	Walderslade	Relocation of soakaway	Completed
Smith's Hill	West Farleigh	Investigation works	Cleansing works complete further investigation required at Shingle Barn Lane.
The Broadway	Maidstone	Surface water system surcharging	It has been identified that the issue is due to the Southern Water system. Southern Water will now be responsible for this site
Dray Corner Road	Headcorn	Further investigation works required	Awaiting start date
Dunn Street	Bredhurst	Repair broken pipe	Awaiting start date
Fisher Street	Maidstone	Reports of broken pipes and repairs to be carried out	Awaiting start date
Lower Road	East Farleigh	Repair broken pipes	Awaiting start date
West Street	Hunton	Repair broken pipes	Awaiting start date
The Street	Boxley	To carry out a drainage CCTV survey and cleanse to locate outfall of system and check for defects.	Originally programmed for 18/8/19, abandoned due to TM issues on the day. New programme date is Sunday 8/9/19.
Sheals Crescent	Maidstone	To carry out drainage CCTV investigation.	Awaiting start date

Appendix C – Street Lighting

Column replacement testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella				
Road Name	Column	Parish	Description of Works	Status
Warwick Place	KWAI502	Maidstone	Lit Sign Replacement	Completion end September 2019
Warwick Place	KWAI501	Maidstone	Lit Sign replacement	Completion end September 2019
Brishing Lane	KBFE010	Maidstone	Replacement of Street Light	Completion by December 2019
High Street	KHDO053	Staplehurst	Replacement of Street Light	Completed
Milton Street	KMCW503	Maidstone	Lit Sign replacement	Completed
Whitmore Street	KWCR501	Maidstone	Lit Sign replacement	Completion by December 2019
Station Road	KSFA029	Staplehurst	Replacement of Street Light	Completion by December 2019
Castle Dene	KCAO002	Maidstone	Replacement of Street Light	Completed
Impton Lane	KIAC001	Boxley	Replacement of Street Light	Completed
Maynards	KMBY002	Marden	Replacement of Street Light	Completed
Egerton Road	KEAQ003	Ringlestone	Replacement of Street Light	Completion by December 2019
King Street	KKAM009	Maidstone	Replacement of Street Light	Completion by December 2019
Woodlands	KXEF107	Boxley	Replacement of Street Light	Completed
Howard Drive	KHFD002	Allington	Replacement of Street Light	Completion by March 2020
Howard Drive	KHFD016	Allington	Replacement of Street Light	Completion by March 2020
Trevor Drive	KTCI016	Allington	Replacement of Street Light	Completion by March 2020

ERNEST DRIVE	KEBA004	ALLINGTON	Replacement of Street Light	Completion by March 2020
LEONARD CLOSE	KLBG004	ALLINGTON	Replacement of Street Light	Completion by March 2020
BRACKEN HILL	KBIC008	BOXLEY	Replacement of Street Light	Completion by March 2020
OLD CHATHAM ROAD	KOAI001	BOXLEY	Replacement of Street Light	Completion by March 2020
BELLGROVE COURT	KBIF001	BOXLEY	Replacement of Street Light	Completion by March 2020
BRACKEN HILL	KBIC008	BOXLEY	Replacement of Street Light	Completion by March 2020
WILDFELL CLOSE	KWFE016	BOXLEY	Replacement of Street Light	Completion by March 2020
VICTORIA STREET	KVAJ003	BRIDGE	Replacement of Street Light	Completion by March 2020
CORNWALLIS ROAD	KCFT005	BRIDGE	Replacement of Street Light	Completion by March 2020
TRAPHAM ROAD	KTCF006	BRIDGE	Replacement of Street Light	Completion by March 2020
PALMAR ROAD	KPAF007	BRIDGE	Replacement of Street Light	Completion by March 2020
PEMBROKE ROAD	KPAW014	COXHEATH & HUNTON	Replacement of Street Light	Completion by March 2020
DERINGWOOD DRIVE	KDAL005	DOWNSWOOD & OTHAM	Replacement of Street Light	Completion by March 2020
DERINGWOOD DRIVE	KDAL006	DOWNSWOOD & OTHAM	Replacement of Street Light	Completion by March 2020
DERINGWOOD DRIVE	KDAL007	DOWNSWOOD & OTHAM	Replacement of Street Light	Completion by March 2020
DERINGWOOD DRIVE	KDAL009	DOWNSWOOD & OTHAM	Replacement of Street Light	Completion by March 2020
DERINGWOOD DRIVE	KDAL021	DOWNSWOOD & OTHAM	Replacement of Street Light	Completion by March 2020
DERINGWOOD DRIVE	KDAL022	DOWNSWOOD & OTHAM	Replacement of Street Light	Completion by March 2020

TONBRIDGE ROAD	KTBU017	FANT	Replacement of Street Light	Completion by March 2020
TONBRIDGE ROAD	KTBU022	FANT	Replacement of Street Light	Completion by March 2020
TONBRIDGE ROAD	KTBU031	FANT	Replacement of Street Light	Completion by March 2020
TONBRIDGE ROAD	KTBU036	FANT	Replacement of Street Light	Completion by March 2020
TONBRIDGE ROAD	KTBU046	FANT	Replacement of Street Light	Completion by March 2020
TONBRIDGE ROAD	KTBU050	FANT	Replacement of Street Light	Completion by March 2020
TONBRIDGE ROAD	KTBU051	FANT	Replacement of Street Light	Completion by March 2020
TONBRIDGE ROAD	KTBU055	FANT	Replacement of Street Light	Completion by March 2020
MANSFIELD WALK	KMFW202	FANT	Replacement of Street Light	Completion by March 2020
WHITMORE STREET	KWCR005	FANT	Replacement of Street Light	Completion by March 2020
DOVER STREET	KDBB004	FANT	Replacement of Street Light	Completion by March 2020
GLEBE LANE	KGAS006	FANT	Replacement of Street Light	Completion by March 2020
TERMINUS ROAD	KTAD009	FANT	Replacement of Street Light	Completion by March 2020
OAKWOOD COURT	KOAD003	HEATH	Replacement of Street Light	Completion by March 2020
HEATH ROAD	KHCH005	HEATH	Replacement of Street Light	Completion by March 2020
QUEENS ROAD	KQAG004	HEATH	Replacement of Street Light	Completion by March 2020
QUEENS ROAD	KQAG019	HEATH	Replacement of Street Light	Completion by March 2020
CHARLBURY CLOSE	KCBH001	HEATH	Replacement of Street Light	Completion by March 2020

STANFORD DRIVE	KSEI001	HEATH	Replacement of Street Light	Completion by March 2020
MILL WALK	KMCT002	HEATH	Replacement of Street Light	Completion by March 2020
ST PETERS BRIDGE	KSCE001	HIGH STREET	Replacement of Street Light	Completion by March 2020
COLLEGE ROAD	KCFC005	HIGH STREET	Replacement of Street Light	Completion by March 2020
LOWER ROAD	KLCU003	HIGH STREET	Replacement of Street Light	Completion by March 2020
UPPER ROAD	KUBR010	HIGH STREET	Replacement of Street Light	Completion by March 2020
KING STREET	KKAM021	HIGH STREET	Replacement of Street Light	Completion by March 2020
LINTON ROAD	KLBS011	LOOSE	Replacement of Street Light	Completion by March 2020
LOOSE ROAD	KLCQ094	MAIDSTONE	Replacement of Street Light	Completion by March 2020
EGERTON ROAD	KEAQ001	NORTH	Replacement of Street Light	Completion by March 2020
BICKNOR ROAD	KBCG001	NORTH DOWNS	Replacement of Street Light	Completion by March 2020
BICKNOR ROAD	KBCG010	NORTH DOWNS	Replacement of Street Light	Completion by March 2020
BICKNOR ROAD	KBCG011	NORTH DOWNS	Replacement of Street Light	Completion by March 2020
BICKNOR ROAD	KBCG012	NORTH DOWNS	Replacement of Street Light	Completion by March 2020
BICKNOR ROAD	KBCG037	NORTH DOWNS	Replacement of Street Light	Completion by March 2020
BICKNOR ROAD	KBCG041	NORTH DOWNS	Replacement of Street Light	Completion by March 2020
BICKNOR ROAD	KBCG042	NORTH DOWNS	Replacement of Street Light	Completion by March 2020
ASHFORD ROAD	KABO063	NORTH DOWNS	Replacement of Street Light	Completion by March 2020

ASHFORD ROAD	KABO064	NORTH DOWNS	Replacement of Street Light	Completion by March 2020
WALLIS AVENUE	KWAD016	PARK WOOD	Replacement of Street Light	Completion by March 2020
BELL ROAD	KBBS005	PARK WOOD	Replacement of Street Light	Completion by March 2020
GREENFIELDS	KGCA002	SHEPWAY NORTH	Replacement of Street Light	Completion by March 2020
MARION CRESCENT	KMBK002	SHEPWAY NORTH	Replacement of Street Light	Completion by March 2020
MARION CRESCENT	KMBK004	SHEPWAY NORTH	Replacement of Street Light	Completion by March 2020
MARION CRESCENT	KMBK009	SHEPWAY NORTH	Replacement of Street Light	Completion by March 2020
CRANBORNE AVENUE	KCGL014	SHEPWAY NORTH	Replacement of Street Light	Completion by March 2020
LONGFIELD PLACE	KLCN001	SHEPWAY NORTH	Replacement of Street Light	Completion by March 2020
HOLTYE CRESCENT	KHER002	SHEPWAY NORTH	Replacement of Street Light	Completion by March 2020
HOLTYE CRESCENT	KHER006	SHEPWAY NORTH	Replacement of Street Light	Completion by March 2020
HOLTYE CRESCENT	KHER007	SHEPWAY NORTH	Replacement of Street Light	Completion by March 2020
RUTLAND WAY	KRCC002	SHEPWAY NORTH	Replacement of Street Light	Completion by March 2020
DENTON CLOSE	KDAJ003	SHEPWAY NORTH	Replacement of Street Light	Completion by March 2020
THE SPINNEY	KTDS001	SHEPWAY NORTH	Replacement of Street Light	Completion by March 2020
SUTTON ROAD	KSGF006	SHEPWAY SOUTH	Replacement of Street Light	Completion by March 2020
SUTTON ROAD	KSGF007	SHEPWAY SOUTH	Replacement of Street Light	Completion by March 2020
SUTTON ROAD	KSGF039	SHEPWAY SOUTH	Replacement of Street Light	Completion by March 2020

[1		
KENNINGTON CLOSE	KKAD005	SHEPWAY SOUTH	Replacement of Street Light	Completion by March 2020
CAMBRIDGE CRESCENT	KCAC016	SHEPWAY SOUTH	Replacement of Street Light	Completion by March 2020
GRAVENEY ROAD	KGBL003	SHEPWAY SOUTH	Replacement of Street Light	Completion by March 2020
GRAVENEY ROAD	KGBL009	SHEPWAY SOUTH	Replacement of Street Light	Completion by March 2020
CRANBROOK CLOSE	KCGM001	SHEPWAY SOUTH	Replacement of Street Light	Completion by March 2020
ESSEX ROAD	KEBB006	SHEPWAY SOUTH	Replacement of Street Light	Completion by March 2020
WESTMARSH CLOSE	KWBT003	SHEPWAY SOUTH	Replacement of Street Light	Completion by March 2020
IFIELD CLOSE	KIAB004	SHEPWAY SOUTH	Replacement of Street Light	Completion by March 2020
WINGHAM CLOSE	KWDI005	SHEPWAY SOUTH	Replacement of Street Light	Completion by March 2020
FREEMAN WAY	KFCN002	SHEPWAY SOUTH	Replacement of Street Light	Completion by March 2020
NORRINGTON ROAD	KNAR007	SOUTH	Replacement of Street Light	Completion by March 2020
CRANBROOK ROAD	KCGN068	STAPLEHURST	Replacement of Street Light	Completion by March 2020
CRANBROOK ROAD	KCGN073	STAPLEHURST	Replacement of Street Light	Completion by March 2020
STATION ROAD	KSFA018	STAPLEHURST	Replacement of Street Light	Completion by March 2020
STATION ROAD	KSFA021	STAPLEHURST	Replacement of Street Light	Completion by March 2020
STATION ROAD	KSFA024	STAPLEHURST	Replacement of Street Light	Completion by March 2020
HIGH STREET	KHDO057	STAPLEHURST	Replacement of Street Light	Completion by March 2020

Appendix D – Transportation and Safety Schemes

The Schemes Planning & Delivery team is implementing schemes within the Maidstone district, in order to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 23/9/19.

Casualty Reduction Measures

Location	Parish	Description of Works	Lead officer	Current Status
Great Danes Roundabout	Hollingbourne	Signing and road marking improvements	Jennie Watson	Works complete
Mill Street/Palace Avenue	Maidstone	Lining refreshing	Jennie Watson	Works partially completed in October 2018 – Yellow box markings completed – Contractor to return to refresh white lining
A20 Ashford Road, Lenham	Lenham	Scheme to make changes to junction	Jennie Watson	Works are substantially complete – Minor snagging items to be completed
Springfield Roundabout - A229 Royal Engineers Road	Maidstone	Signing and road marking improvements	Paul Leary	Following detailed analysis, tree clearance only to be carried out
St Faiths Street/ Fairmeadow	Maidstone	Signing and road marking improvements	Jennie Watson	Works passed to contractor – Programmed for 8 October (weather dependent)
A229 Lower Stone Street/ Knightrider Street	Maidstone	Introduction of red-light camera monitoring survey	Jennie Watson	ITS Team arranging red light camera monitoring survey over 7 days – Date to be confirmed
Boxley Road/Sandling Lane, roundabout	Maidstone	Signing and road marking improvements	Jennie Watson	Works complete 6 September 2019
A20 Ashford Road/M20 Slip	Hollingbourne	Signing and road marking improvements	Jennie Watson	At design stage – Scheme to be progressed this financial year

Integrated Transport Schemes - all other LTP funded non-casualty reduction scheme	es
---	----

Location	Parish	Description of Works	Lead officer	Current Status
East Farleigh Bridge	East Farleigh	Upgrade of signing and lining for bridge width restriction	Paul Leary	Works completed May 2019. Minor snagging items to be carried out
Mote Park Cycleway (Phase 1)	Maidstone	Upgrade of cycle route	Paul Leary	Works completed May 2019. Minor snagging items to be carried out.
Mote Park Cycleway (Phase 2)	Maidstone	Signing and road marking improvements between Chancery Lane and Maidstone House	Paul Leary	Works handed over to contractor – Anticipated completion late December 2019

Local Growth Fund

Local Growth Fund programme update for the Maidstone Borough.

The Department for Transport (DfT) added £100m to the Local Growth Fund (LGF) pot in order to fund Local Sustainable Transport Fund Style schemes. KCC were successful in securing LGF for the following sustainable transport style bids1) Kent Thameside – Integrated door-to-door journeys and 2) West Kent – Tackling Congestion. The objective of the capital bids is to boost economic growth by decreasing carbon emissions and reducing congestion.

The schemes aim to:

- improve access to employment and services
- reduce the need to travel by the private car
- enhance pedestrian, cycle and public transport facilities
- improve sustainable transport connections

The following schemes have been submitted as part of the successful Kent Thameside LSTF this financial year.

Scheme	Status
MAIDSTONE EAST STATION IMPROVEMENTS	The newly appointed Asbestos and demolition specialist Rhodar are now on site and have begun demolition of the public house. This is currently running to programme, under asbestos controlled conditions, with most of the roof now removed. The whole ground floor has been cleared of all soft items, such as the bar, doors, partitions, etc, and the basement has been cleared in preparation for backfilling the area to provide protection to the tunnel during the demolition works. The expected completion of the overall programme will be clearer once the demolition of the pub is further completed but is currently expected to be in May/June 2020. Any public enquiries are being dealt with by Network Rail. Additional KSIP funding has now been confirmed to progress further highway improvements and walking and cycling connections to the station.

Developer Funded Works (Section 278 Agreement Works) Maidstone Borough - Contact Officer Claremarie Vine, other officers for sites Jamie Hare, Aaron Divall, Steven Noad, Sarah Parris, Andy Padgham, Steve A Stickels

Scheme Name	File Ref.	Offi cer	Parish	Description of Works	Current Status
BP Tudor Service Station, London Road	MA003072	CV	Allington	Alterations to existing access	Pedestrian crossing point and additional signage still to do.
Bell Farm, North Street	MA003098	SN	Barming	New accesses to split sites, shared surface and new crossing point	Agreement signed; highway works largely completed.
Cross Keys	MA003100	JH	Bearsted	New access, crossing point and parking area	Agreement signed
Barty Farm, Roundwell	MA003278	AD	Bearsted	New Bellmouth and Lining works	Agreement Signed
Bicknor Road	MA003256	AP	Bicknor	Formation of hard surfaced passing places	Awaiting technical approval
Heath Road/Church Street	MA003111	SP	Boughton Monchelsea	New access, footway works, yellow lines and crossing upgrade	High Friction surfacing re-laid. Inspection due for start of maintenance.
Hubbards Lane	MA003084	CV	Boughton Monchelsea	Two accesses to minor developments	Works completed on both accesses, pedestrian crossing point to add
Lyewood Farm, Green Lane	MA3247 MA3248	AP	Boughton Monchelsea	New housing development and access	Awaiting technical approval
Goya Development, St Michaels Close, Aylesford	MA003123	SP	Boxley	New access and footway work to new commercial properties	Works complete except for new gulley.
Maidstone Studios,	MA003110		Boxley	Zebra crossing	Defective High Friction

New Cut Road		SP		and pedestrian crossing points	surfacing requires further attention
St Michaels Close, Aylesford	MA003103	CV	Boxley	Waitrose car park, new access	Final remedials due
Forstal Lane	MA003141	SP	Coxheath	Widening of road and new footpath with access to new development	Agreement Signed Awaiting works start date
Heath Road (North side)	MA003063	CV	Coxheath	New access and Footway work	Works completed and in maintenance
Land north of Heath Road Phase 2	MA3257	SP	Coxheath	Access to new development	Agreement signed Awaiting works start date
Linden Farm, Stockett Lane	MA003107	SP	Coxheath	Access to new development and footway link to community hall	Access & footway completed further 2 accesses to restore to footway near completion of development.
Gatland House, Gatland Lane	MA003081	CV	Fant ward	Parking restrictions, signage, road markings and tactile crossings for new school	Works completed, Remedials to do
Bell Farm, Ashford Road	MA003094	CV	Harrietsham	Realignment of Church Road to form new access onto A20. New footway along A20	Works completed and in maintenance.
Mayfield Nursery, Ashford Road	MA003135	SP	Harrietsham	New access and alterations to existing Highway to adjoin upcoming Scheme Works	Works ongoing on site currently in conjunction with Harrietsham improvement scheme
Forge Meadows	MA3253	AP	Headcorn	Access to 2 new properties and vehicle crossovers to existing	Awaiting technical approval

				properties	
Grigg Lane & Wheeler Street	MA3250	SP	Headcorn	Access Gibbs Farm development; zebra crossing on Wheeler St	Technical approval granted, agreement in progress
Grigg Lane, Lenham Road,	MA003050	CV	Headcorn	Access onto Grigg Lane and Lenham Road. Footway on Grigg Lane	New accesses Grigg Lane and Lenham Road in place, New footway Grigg Lane completed
Kings Road/Millbank	MA3262	AP	Headcorn	Signalised crossroads (linked to Ulcombe Road MA3150)	Technical approval granted, Agreement in progress
Lenham Road (North side)	MA003062	CV	Headcorn	New Footway to site and extends speed limit boundary	Works completed and in Maintenance
Lenham Road (South side)	MA003057	CV	Headcorn	New footway	Agreement prepared
Oak Lane and Wheeler Street	MA003048	CV	Headcorn	New footway plus junction improvements	Works completed and in maintenance
Ulcombe Road	MA003150	SP	Headcorn	Access to new development	Agreement signed
Wheeler Street, Headcorn	MA003137	SP	Headcorn	2 new accesses - off Wheeler Street and Kingsland Grove	Awaiting works start date
Eyhorne Street	MA3198	AP	Hollingbourne	New access to development	Awaiting technical approval
Ledian Farm	MA003086	JH	Leeds	New access to development at Ledian Farm	Now Adopted
8 Faversham Road	MA003032	CV	Lenham	New access	In maintenance; streetlight to replace
Old Ashford Road	MA003018	CV	Lenham	New footway plus access	Approaching end of maintenance, bus stop location to amend.
The Paddocks, Ashford Road	MA3114	CV	Lenham	New access, traffic island,	Footway built, remaining

(Grove House, Old Ashford Road)				speed reduction to 50mph & f/way link to Faversham Rd	works to complete Oct 19
Westwood Park, Ham Lane	MA003305	AP	Lenham	Main and emergency accesses to new housing development	Awaiting technical approval
Royal Engineers Rd/Mill Lane	MA3312	JH	Maidstone	Access to New Development	Under Technical Review
531 Tonbridge Road	MA003045	CV	Maidstone	Service layby for new retail unit	In maintenance
Bicknor Green, Gore Court Road	MA003053	AD	Maidstone	Change of road priorities and widening / upgrading	Works mostly complete
Hartnup Street	MA003138	SP	Maidstone	New Access	Works complete now in maintenance.
Heath Road, Coxheath	MA003134	SP	Maidstone	New access and new footway	Agreement signed awaiting start date
Hermitage Lane, (opp. Maidstone Hospital)	MA003060	JH	Maidstone	New Traffic signal junction	Near to adoption
Hermitage Lane/ Howard Drive	MA003070	AD	Maidstone	New access for development (opposite the quarry entrance)	Works complete
Howard Drive	MA003303	AD	Maidstone	Junction works to facilitate Bus Gateway entrance to Croudace site	Agreement Signed
Maidstone School of Science, New Cut Road	MA003197	SP	Maidstone	New access to School and New roundabout and alterations to Highway	Agreement signed Awaiting road space and start date
McDonalds drive- through, Hart Street	MA003013	CV	Maidstone	New access, improvements to Hart Street.	Approaching the end of maintenance - remedial works due

Oakapple Lane/ Hermitage Lane	MA003046	AD	Maidstone	New bellmouth junction and associated ancillary works for new development	Works Complete – in maintenance
Royal Engineers Road	MA003127	SP	Maidstone	including new bus stop New footpaths to development	Awaiting funds and works start date
The Poplars, Ashford Road	MA3254	AP	Maidstone	Access to new development	Approval granted; Agreement due for signing
Wallis Avenue Phase 3, Parkwood	MA003085	CV	Maidstone	Some stopping up of highway and redevelopment of old carpark and shops area opp. Longshaw Road	Works complete
Week St/Gabriel's Hill	MA003120	SP	Maidstone	Town Centre Public Realm improvements	Completed and inspected for maintenance
Heath Road	MA3326	JH	Linton	New Access	Under Technical review
Albion Road, Marden	MA003132	SP	Marden	New Access and development	S278 works part completed.
Goudhurst Road, Church Green (Plain Road development)	MA3118	CV	Marden	Install Zebra crossing near rail station.	Completed – in Maintenance
Goudhurst Road/West End (Plain Road Development)	MA3118	CV	Marden	Refurbish Zebra crossing outside school and Bus Borders to add by Library stops.	Work completed and in maintenance
Howland Road	MA003088	SN	Marden	New development access	Agreement signed; highway works largely complete
MAP Depot, Goudhurst Road	MA003012	CV	Marden	New bellmouth junction and footway	Works in maintenance. Remedial works near completed and interactive speed sign awaiting installation

Napoleon Drive and Plain Road	MA003079	CV	Marden	New access on each road for new housing development	Works Completed
The Parsonage, Goudhurst Road	MA003066 MA003067	CV	Marden	New access and associated upgrade works	Access substantially completed, village gateway to be agreed
Bell Lane	MA003030	CV	Staplehurst	Upgrade of existing access for new development	Due for adoption.
Fishers Farm (East) Headcorn Road (Redrow)	MA3106	SP	Staplehurst	Realignment and new access at Headcorn Road/Pile Lane junction	Realignment complete and Pile Lane open
Fishers Farm (West), Headcorn Road (Bovis)	MA3037	SP	Staplehurst	New access onto Headcorn Road	Works commenced on both S278 and S38
Hen and Duckhurst Farm, Marden Road	MA003109	CV	Staplehurst	New Roundabout for development access	Works on highway almost completed. HFS delayed by utility works.
Oliver Road Staplehurst	MA003019	CV	Staplehurst	Ped crossing to Marden Road, junction markings and bus boarders	Works completed
Woodford Park	MA003099	SP	Staplehurst	New access for 9 dwellings	Works completed and on to maintenance.
Appleacres, Maidstone Road	MA003152	SP	Sutton Valence	Access to new development and footway works	Technical Approval given awaiting Legal Agreement
The Oaks, Maidstone Road	MA003078	CV	Sutton Valence	Upgrade existing Vehicle crossing access to Bellmouth with tactile crossing.	Works complete
Valdene Industrial Estate	MA003054	CV	Sutton Valence	Upgrade of existing bellmouth and extension to f/w	Footway works carried out; access works due Oct 2019.

Cripple Street Maidstone	MA003093	CV	Tovil	New access to development, widening and footway works	Due for adoption – remedials due
Site opposite cottages 129-147 Dean Street/Farleigh Hill	MA003007	CV	Tovil	New access speed limit relocation, new footway and bus stop provision	Works completed and in maintenance
Tovil Green Lane	MA003095	CV	Tovil	New Footway and crossing point to side of site	Remedials completed – in maintenance
Hampstead Lane	MA3101	SP	Yalding	Relocate access to new development at old depot adj. station. Minor footway works	Into maintenance period
Vicarage Road	MA003121	SP	Yalding	New access to development and speed restraints on existing Highway	Technical Approval Granted
Bentletts Yard, Claygate Road, Laddingford	MA003357	SP	Laddingford	New footway and replaced surface to existing access	Awaiting Technical approval although some works already carried out
Old Ashford Road, Adj Groom Way	MA003356	SP	Lenham	New access and footway	Awaiting Technical Approval

	Developer Funded Works (Section 106 Works)				
File Ref.	Road Name	Parish	Description of Works	Current Status	
18/19-S106- MA-486	A20 Ashford Road	Harrietsham	Village improvement works: 2 phase approach. Phase 1 which consisted of narrowing the carriageway, widening footways to allow shared footway/cycleway, altering the controlled crossing, provision of central islands and changes to the speed limits and associated signing and lining. Phase 2 will include relocating street lighting columns to better suit the new road layout and to extend the lighting to include all the 30mph limit. Resurfacing of the carriageway to hide the old white lining and then new lining to the recently installed layout.	 Phase 1 Works completed in June 2019. KCC investigating how phase 2 can be brought forward. Kent County Council are to collect the remaining S106 contribution from Bellway Homes now less the indexation. Please see separate report. 	
18/19-S106- MA-819	Linton Crossroads	Linton/Loose	Junction/signal upgrade	Finalising designs however the estimated cost of the alterations is significantly above the S106 contributions available. KCC is to investigate how any funding gap can be dealt with. It is hoped that a public consultation can be undertaken around October/November with implementation in 2020 pending all land, environmental and funding issues being resolved.	

Appendix F – Bridge Works

Bridge Works – Contact Officer Earl Bourner					
Road Name	Parish	Description of Works	Current Status		
No planned works					

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler					
Location	Description of Works	Current Status			
A26 Tonbridge Road near Milton Street, Maidstone	Refurbishment of traffic signal-controlled crossing	Programmed August 2019			
B2162 Twyford Bridge, Yalding	Refurbishment of traffic signals	To be Programmed			
A229 Fairmeadow/ Medway Street	Refurbishment of traffic signal-controlled junction	Programmed September 2019			
A20 London Road near Broadway	Replacement of signal controller	Programmed September 2019			
A20 Tonbridge Road near Station Approach	Replacement of signal controller	Programmed September 2019			

Appendix H - Combined Member Grant programme update

Member Highway Fund programme update for the Maidstone district

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- Recently completed on site.

The list is up to date as of 23/9/19

The details given below are for highway projects only. This report does not detail

- · Contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the Maidstone district, Susan Laporte.

Dan Daley and Rob Bird

Details of Scheme	Status
18/19-CMG-MA-722 – Queens Avenue, Maidstone	
Construction of build out for part one way	Works Complete

Eric Hotson

Details of Scheme	Status
19/20-CMG-MA-923 – Church Hill, Boughton Monchelsea	
Traffic Regulation Order application for speed limit reduction	TRO sealed - Complete

Paulina Stockell

Details of Scheme	Status
19/20-CMG-MA-947 – Darman Lane, Laddingford, Yalding	
	TRO sealed -
Traffic Regulation Order application for speed limit reduction	Complete

1.1 Legal Implications

- 1.1.1 Not applicable.
- 1.2 Financial and Value for Money Considerations
- 1.2.1 Not applicable.
- 1.3 Risk Assessment
- 1.3.1 Not applicable.

Contacts: Kirstie Williams/ Susan Laporte 03000 418181