

To: Maidstone Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: 6th April 2022
Subject: Highways Forward Works Programme: 2021/22 and 2022/23
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26) and is based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

| | |
|----------------|---|
| Richard Emmett | Highway Manager Mid Kent |
| Susan Laporte | Maidstone District Manager |
| Alan Casson | Strategic Asset Manager |
| Earl Bourner | Drainage Asset Manager |
| Neill Coppin | Structures Operations Team Leader |
| Sue Kinsella | Street Light Asset Manager |
| Toby Butler | Traffic & Network Solutions Asset Manager |
| Jamie Hare | Development Agreements Manager |
| Jamie Watson | Schemes Programme Manager |

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

| Machine Resurfacing – Contact Officer Mr Byron Lovell | | | |
|--|----------------|--|--|
| Road Name | Parish | Extent of Works | Current Status |
| Kings Road | Headcorn | Between A274 and Forge Lane | Programmed 30 th March 2022 |
| A274 Maidstone Road | Headcorn | Kings Road to Stonestile Road | Programmed 11 th April 2022 |
| A20 Ashford Road | Hollingbourne | M20 Junction 8 roundabout to east of B2163 | Programmed 6 th June 2022 |
| A249 Wat Tyler Way | Maidstone | Between A229 Upper Stone Street and A20 Ashford Road | Programmed 6 th July 2022 |
| Footway Improvement - Contact Officer Mr Neil Tree | | | |
| Road Name | Parish | Extent and Description of Works | Current Status |
| Coombe Road | Tovil | <u>Footway Reconstruction</u> Two Sections 1. Old Tovil Rd to Quarry Rd 2. Courtney Rd to o/s No. 72. | Completed |
| A20 Ashford Road | Harrietsham | <u>Footway Reconstruction</u> Sections from the junction with Church Road to the Junction with Marley Road (Petrol Station) | Completed |
| Heathfield Road | Penenden Heath | <u>Footway Protection Treatment</u> Full extent | Completed. |
| Hedley Street (including Lucerne) | Maidstone | <u>Footway Protection Treatment</u> Full extent | Completed. |

| Foley Street | Maidstone | <u>Footway Protection Treatment</u> Full extent | Completed. |
|--|------------------|--|--|
| Surface Treatments – Contact Officer Mr Jonathan Dean | | | |
| Road Name | Parish | Extent and Description of Works | Current Status |
| CLAYGATE ROAD (PART) | Marden | Jarmons Lane to Claygate Road (In situ Road Recycling) | Programmed for May 2022 |
| JARMONS LANE (PART) | Collier Street | Collier Street to Claygate Road (In situ Road Recycling) | Programmed for May 2022 |
| SPENNY LANE | Collier Street | Claygate Road to Martins Fruit Farm (In situ Road Recycling) | Programmed for May 2022 |
| CHART ROAD | Sutton Valence | Church Road to Chart Hill Road (In situ Road Recycling) | Programmed for May 2022 |
| CRUMPS LANE | Ulcombe | Headcorn Road to Lenham Road (In situ Road Recycling) | Programmed for May 2022 |
| TILDEN LANE | Marden | Stilebridge Lane to Underlyn Lane (Surface Dressing) | Programmed for Late July / Early August 2022 |
| GRIGG LANE (PHASE 2) | Headcorn | Grigg Farm/Baker Lane to Oak Lane (Surface Dressing) | Programmed for Late July / Early August 2022 |
| STILEBRIDGE LANE | Marden | Linton Hill to Underlyn Lane (Surface Dressing) | Programmed for Late July / Early August 2022 |
| WHITE HOUSE LANE | Headcorn | Shenley Road to A274 Biddenden Road (Surface Dressing) | Programmed for Late July / Early August 2022 |
| HEATH ROAD | Linton | Brishing Lane to A229 Linton Hill (Surface Dressing) | Programmed for Late July / Early August 2022 |
| TONBRIDGE ROAD | Teston (Barming) | Church Road, Teston to South Lodge Bends (Surface Dressing) | Programmed for Late July / Early August 2022 |
| ASHFORD ROAD | Bearsted | Roundwell to Otham Lane (Surface Dressing) | Programmed for Late July / Early August 2022 |
| MAIDSTONE ROAD | Staplehurst | George Street to Couchman Green Lane (Surface Dressing) | Programmed for Late July / Early August 2022 |

| | | | |
|--|----------------------|--|----------------------------|
| UPPER STREET | Leeds | Horseshoes Lane to Blair House (Micro Surfacing) | Programmed for August 2022 |
| MARLEY ROAD (DICKLEY LANE) | Lenham (Harrietsham) | Marley Works to Steeds Hill (Micro Surfacing) | Programmed for May 2022 |
| NORTH STREET | Barming | From Heath Road to A26 Tonbridge Road (Micro Surfacing) | Programmed for May 2022 |
| GRIGG LANE (PHASE 3) Section not done due to covid vaccination centre access | Headcorn | Headcorn Surgery (The Hardwicks) to Oak Lane (Micro Surfacing) | Programmed for May 2022 |
| MALLING ROAD | Teston | Whole Road (Micro Surfacing) | Programmed for May 2022 |
| LEES ROAD (INC LADDINGFORD & CLAYGATE ROAD) | Laddingford | From Lees Road to two hundred metres past Laddingford School (Micro Surfacing) | Programmed for May 2022 |
| PATTENDEN LANE | Marden | Underlyn Lane to West End (Micro Surfacing) | Programmed for May 2022 |
| MAIDSTONE ROAD | Marden | New Barn Cottage to A229 (Micro Surfacing) | Programmed for May 2022 |
| THE STREET | Bredhurst | Forge Lane to County Boundary (Medway) (Micro Surfacing) | Programmed for May 2022 |
| ROUNDWELL (& THE STREET) | Bearsted | From A20 Ashford Road to Church Lane (incl. The Street) (Micro Surfacing) | Programmed for May 2022 |
| TONBRIDGE ROAD | Barming | South Lodge Bends to North Street (Micro Surfacing) | Programmed for May 2022 |
| CHART ROAD | Sutton Valence | A274 Sutton Valence Hill to Church Road (Micro Surfacing) | Programmed for May 2022 |
| MAIDSTONE ROAD | Marden | High Street to Hartridge (Micro Surfacing) | Programmed for August 2022 |

Appendix B - Drainage

| Drainage Repairs & Improvements - <i>Contact Officer Earl Bourner</i> | | | |
|--|---------------|--|---|
| Road Name | Parish | Description of Works | Current Status |
| Eyhorne/Upper Street/Hollingbourne Hill | Hollingbourne | Various repairs to the highway drainage system completed. Further work required to reinstate outfall to pond. | Further landowner liaison required. Anticipate undertaking further works in Summer. |
| A20 Ashford Rd under rail bridge by Square Hill | Maidstone | The existing drainage has been cleaned and surveyed and is working but an improvement scheme is to be developed to reduce risk of blockages and flooding | All works within highway boundary now complete |
| Harp Farm Road | Boxley | Existing soakaway unmaintainable due to location in field. Replacement soakaway(s) to be considered | Permanent Road liable to flooding signs have been installed in the interim. Awaiting confirmation of capital budget to prioritise sites for scheme works. |
| Lenham Road | Headcorn | Ditch overflowing onto carriageway | Land drainage team to reassess when water subsides |
| Rawdon Road | Maidstone | Large void in footway | Works complete |
| Neville Close | Maidstone | Investigate broken pipework in rear garden of no 5 to prevent further flooding of property | Works complete |
| Marden Road | Staplehurst | Ditching works and culvert replacement due to historical flooding issues in area | Works complete |
| Chalky Road | Stockbury | Installation of new gully and inspection chamber | Works complete |
| Lughorse Lane | Hunton | Replace collapsed headwall and pipework | Works complete |

| | | | |
|-----------------|--------------|---|--|
| Lenham road | Platts Heath | New gully installation and replace damaged pipework to rear of property | Works complete |
| Benover road | Yalding | Replaced broken pipework to ditch outfall | Works complete |
| Warmlake road | Chart Sutton | Replace entire length of broken mainline to outfall | Works ongoing – SGN damage to pipework – due for completion 01/04/2022 |
| Holmoaks | Maidstone | Maintenance to existing system to stop damage to footway in park | Due for completion 23/03/2022 |
| Ashford road | Weavering | Additional gully added to alleviate flooding into Poplar Close | Works complete |
| The Street | Ulcombe | Repair broken pipework leading to stream | Works programmed for 19/04/2022 |
| Buckland road | Maidstone | Repair broken pipework at entrance to school | Works programmed for 04/04/2022 |
| Trapfield close | Bearsted | Repair section of broken pipe to alleviate property flooding | Works programmed for 30/03/2022 |
| The Green | Bearsted | Repair section of broken pipework to stop voids in village green | Works complete |
| East Street | Hunton | Investigate cause of sunken driveway – 600mm piped culvert running underneath | Works programmed for 25/04/2022 |

Appendix C – Street Lighting

Column replacement testing of KCC owned streetlights has identified the following as requiring. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

| Street Lighting Column Replacement – Contact Officer Sue Kinsella | | | | |
|--|---------------|---------------|-----------------------------|-------------------------|
| Road Name | Column | Parish | Description of Works | Status |
| Tonbridge Road | KTBU022 | Fant | Replacement of Street Light | Completion end July 22 |
| Tonbridge Road | KTBU051 | Fant | Replacement of Street Light | Completion end July 22 |
| Sutton Road | KSGF007 | Shepway South | Replacement of Street Light | Completion end July 22 |
| Thornhill Place | KTBG002 | North | Replacement of Street Light | Completion end July 22 |
| Farleigh Hill | KFAH002 | South | Replacement of Street Light | Completion end July 22 |
| King Street | KKAM013 | High Street | Replacement Street Light | Completion end July 22 |
| Loose Road | KLCQ055 | South | Replacement Street Light | Completion end July 22 |
| Brishing Lane | KBFE010 | Park Wood | Replacement Street Light | Completion end July 22 |
| Ashford Road | KABQ005 | Boxley | Replacement Street Light | Completion end July 22 |
| Ashford Road | KABQ007 | Boxley | Replacement Street Light | Completed |
| Ashford Road | KABQ009 | Boxley | Replacement Street Light | Completed |
| Ashford Road | KABQ017 | Boxley | Replacement Street Light | Completion end April 22 |
| Ashford Road | KABQ019 | Boxley | Replacement Street Light | Completion end July 22 |
| Brownelow Copse | KBHO005 | Boxley | Replacement Street Light | Completed |

| | | | | |
|-------------------|---------|---------------|--------------------------|------------------------|
| Faversham Road | KFAQ007 | Harrietsham | Replacement Street Light | Completion end July 22 |
| Old Ashford Road | KOAG011 | Harrietsham | Replacement Street Light | Completion end July 22 |
| Old Ashford Road | KOAG012 | Harrietsham | Replacement Street Light | Completion end July 22 |
| Tonbridge Road | KTBU025 | Fant | Replacement Street Light | Completion end July 22 |
| Westerhill Road | KWBP001 | Coxheath | Replacement Street Light | Completion end July 22 |
| Heath Road | KHCH024 | Coxheath | Replacement Street Light | Completion end July 22 |
| Amsbury Road | KAHV004 | Coxheath | Replacement Street Light | Completion end July 22 |
| Granville Road | KGBG005 | North | Replacement Street Light | Completion end July 22 |
| Tower Lane | KTCC002 | Bearsted | Replacement Street Light | Completion end July 22 |
| Willington Street | KWCY317 | Shepway North | Replacement Street Light | Completion end July 22 |
| Forstal Lane | KFCB008 | Coxheath | Replacement Street Light | Completion end July 22 |

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Maidstone Borough, to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Status correct as of 22nd March 2022.

| Location | Parish | Description of Works | Lead officer | Current Status |
|--------------------------|-----------|---|----------------------|---|
| Running Horse Roundabout | Maidstone | Virtual lane separation system using road markings & coloured surfacing | Christopher Koningen | Traffic modelling completed, showing a reduction in congestion if the scheme is implemented as proposed. Funding needs to be sought to enable construction, which has meant the scheme is now likely to be implemented in the 23/24 financial year. Once the required budget is secured the detailed design and appropriate stakeholder liaison will be carried out. |

APPENDIX D2 – INTEGRATED TRANSPORT SCHEMES – all other LTP funded non-casualty reduction schemes

| Location | Parish | Description of Works | Lead officer | Current Status |
|---------------------------------------|-----------|--|---------------|---|
| Buckland Hill | Maidstone | New Zebra Crossing | Jennie Watson | Scheme due to be constructed in April 2022 |
| Hart Street/Barker Road | Maidstone | Experimental Traffic Regulation Order for One-Way System | Jennie Watson | As recommended at the January JTB meeting, we will be looking to implement the one-way system in Summer/Autumn 2022 |
| PROW KB18 North of Maidstone Hospital | Maidstone | Upgrading of route to allow cycling and | Jennie Watson | Scheme complete |

| | | | | |
|--|-----------|---|---------------|-------------------------------------|
| | | improve wayfinding signs. | | |
| Cycle route Link between London Road Park and Ride site and Maidstone Hospital | Maidstone | Signed cycle route linking London Road Park and Ride site with Maidstone Hospital | Jennie Watson | Scheme is currently at design stage |

Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within **Maidstone Borough** funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

| Section 106 Schemes | | | | |
|----------------------------|--|---------------|--|---|
| File Ref. | Road Name | Parish | Description of Works | Current Status |
| S106-MA-819 | Linton Crossroads | Linton/Loose | Junction/signal upgrade | KCC investigating how any funding gap can be dealt with. At present there is not a programme for construction. A consultation on existing designs is planned for June/July 2022 with a meeting between local Parishes to be arranged prior to the consultation. |
| S106-MA-1104 | Hermitage Lane and M20 junction 5 lining | Maidstone | Cycleway improvements between rail station and hospital on east side | Croudace development for 330 homes off Hermitage Lane if planning permission is to be granted will deliver via a S278 the section between the train station and Chapelfield Way. The remaining section to the hospital may well also be funded by a S106 agreement with Croudace. M20 Junction 5 lining has been implemented with directions signs still to be installed. |

Parish Council Funded Schemes

| File Ref. | Road Name | Parish | Description of Works | Current Status |
|------------------|-------------------------|---------------|-----------------------------|--|
| 2122-PAR-MA-09 | Lenham Square | Lenham | 20mph scheme | TRO due to go out to consultation – Scheme currently in design |
| 2122-PAR-MA-07 | West Street/Church Road | Harrietsham | 20mph scheme | TRO due to go out to consultation – Scheme currently in design |

Other External Schemes

| File Ref | Road Name | Parish | Description of Works | Status |
|------------------|-------------------|---------------|--------------------------------|---|
| 2122-EXT-MA-3001 | A249 Detling Hill | Detling | Extension of 50mph speed limit | TRO has been advertised. Scheme has been passed to Contractor, Bouygues in October 2021. Contractor have advised scheme to be delivered in June 2022 under lane closures. |

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) Maidstone Borough - Contact Officer Sarah Parris

| Scheme Name | File Ref. | Officer | Parish | Description of Works | Current Status |
|--|---|---------|---------------------|--|--|
| Bell Farm, North Street | MA003098 | SN | Barming | New accesses to split sites, shared surface and new crossing point | Highway works completed. Stage 3 Safety Audit Awaited. |
| Barty Farm, Roundwell, | MA003278 | AD | Bearsted | New Bellmouth and Lining works | Defects issued |
| Cross Keys | MA003100 | JH | Bearsted | New access, crossing point and parking area | Phase 1 works due 14/03/22, Phase 2 works due 11/04/22. |
| Bicknor Road | MA003256 | AP | Bicknor | Formation of hard surfaced passing places | Awaiting technical approval |
| Lyewood Farm, Green Lane | MA3247 MA3248 | AP | Boughton Monchelsea | New housing development and access | Awaiting remedial works |
| Hubbards Lane | MA003084 | CV | Boughton Monchelsea | Two accesses to minor developments | Works substantially completed |
| Heath Road/Church Street | MA003111 | SP | Boughton Monchelsea | New access, footway works, yellow lines and crossing upgrade | Completion of footway still outstanding along with defects picked up, and drainage issues. |
| Church Road/Deringwood Drive/Willington Street/Spot Lane | MA003426/ MA003429/ MA003430/ MA003431/ MA003436/ MA003437 | SP | Boxley | Alterations to existing highway to include traffic signals, widening of road and junction widening/narrowing | Received and going through Technical Approval Process |
| Heath Road (North side) | MA003063 | CV | Coxheath | New access and Footway work | At Final remedial stage prior to adoption |

| | | | | | |
|-----------------------------------|----------|----|-------------|---|--|
| Linden Farm, Stockett Lane | MA003107 | SP | Coxheath | Access to new development and footway link to community hall | Adopted |
| Heath Road, Coxheath | MA003134 | SP | Coxheath | New access and new footway adj medical centre | Awaiting completion of snagging for adoption |
| Forstal Lane | MA003141 | SP | Coxheath | Widening of road and new footpath with access to new development | Works completed, however drainage issues and defects so 1 year maintenance not yet started |
| Land north of Heath Road Phase 2 | MA3257 | SP | Coxheath | Access to new development | Still awaiting defective works to be completed |
| Gatland House, Gatland Lane | MA003081 | CV | Fant | Parking restrictions, signage, road markings and tactile crossings for new school | Works completed, Remedials to do |
| Bell Farm, Ashford Road | MA003094 | CV | Harrietsham | Realignment of Church Road to form new access onto A20. New footway along A20 | Works in maintenance |
| Harrietsham Primary School | MA3388 | CV | Harrietsham | New access to car park, extend traffic calmed area | Works completed, in maintenance |
| Mayfield Nursery, Ashford Road | MA003135 | SP | Harrietsham | New access and alterations to existing Highway to adjoin upcoming Scheme Works | Adopted |
| Forge Meadows | MA3253 | AP | Headcorn | Access to two new properties and vehicle crossovers to | Works in Maintenance |

| | | | | | |
|--|----------|-----|---------------|---|---|
| | | | | existing properties | |
| Kings Road/Millbank | MA3262 | AP | Headcorn | Signalised crossroads (linked to Ulcombe Road MA3150) | Works Adopted |
| Oak Lane and Wheeler Street | MA003048 | CV | Headcorn | New footway plus junction improvements | Works at end of maintenance, final remedials due |
| Grigg Lane, Lenham Road, | MA003050 | CV | Headcorn | Access onto Grigg Lane and Lenham Road. Footway on Grigg Lane | New accesses Grigg Lane and Lenham Road & new footway Grigg Lane all in maintenance |
| Lenham Road (South side) | MA003057 | CV | Headcorn | New footway | Footway and speed gateway works due for completion over Easter Hols |
| Lenham Road (North side) | MA003062 | CV | Headcorn | New Footway to site and extend speed limit boundary | At Final remedial stage prior to adoption |
| Mill Bank Headcorn | MA3119 | CV | Headcorn | New bus stops and extend 30mph zone | Works commenced, to complete March '22 (before resurfacing) |
| Stonestile Road | MA003412 | JH | Headcorn | New access to twelve houses | Works underway |
| Gibbs Farm Grigg Lane & Wheeler Street | MA3250 | SAS | Headcorn | Access Gibbs Farm dev'tment, zebra crossing on Wheeler St | Works Complete, RSA3 raised defects, waiting for developer to act on these. |
| Ulcombe Road | MA003150 | SP | Headcorn | Access to new development | Works complete now in maintenance |
| Woodcut Farm, Ashford Road | MA00 | SP | Hollingbourne | Alterations to A20 and access for new development | Still going through Technical Approval |
| Genco Office | MA003433 | SP | Hollingbourne | New Access to Business and carriageway alterations | Going through Technical Approval |
| Ledian Farm | MA003086 | JH | Leeds | New access and | Access in maintenance period, |

| | | | | | |
|--|-----------------------|----|-----------|--|---|
| | | | | bus stop works | bus stop to be started in due course |
| Westwood Park, Ham Lane | MA003305 | AP | Lenham | Main and emergency accesses to new housing dev. | Works Completed |
| Old Ashford Road, Adj Groom Way | MA003356 | AP | Lenham | New access and footway | Awaiting start of works on site |
| 8 Faversham Road | MA003032 | CV | Lenham | New access | In maintenance, streetlight to replace |
| The Paddocks, Ashford Road (Grove House, Old Ashford Road) | MA3114 | CV | Lenham | New access, traffic island, speed reduction to 50mph & f/way link to Faversham Rd | Adoption imminent |
| Headcorn Road Adj Rail bridge | MA3404 | CV | Lenham | New access road and extend 30mph limit | Complete – In maintenance |
| Loder Close | MA3424 | JH | Lenham | New bell mouth access and footway | Under review |
| Heath Road | MA3326 | JH | Linton | New Access | In Maintenance Period |
| Gleamingwood Drive | MA003441/ MA003440 | SP | Lordswood | New Access and development | Going through Technical Approval |
| Bicknor Green, Gore Court Road | MA003053 | AD | Maidstone | Change of road priorities and widening / upgrading | In Maintenance |
| Oakapple Lane/ Hermitage Lane | MA003046 | AD | Maidstone | New bellmouth junction and associated ancillary works incl new bus stop, for new development | Paperwork outstanding prior to adoption |
| St Saviours Road, Maidstone | MA003136 | AD | Maidstone | Changes to layout for Morrisons Junction | Agreement signed |
| Buffkyn Way / Sutton Road | MA003218 | AD | Maidstone | Signalisation of the junction | Approved – not signed |

| | | | | | |
|---|----------|----|-----------|---|---|
| The Poplars, Ashford Road | MA3254 | AP | Maidstone | Access to new development | Works Adopted |
| Springwood Road Maidstone | MA003438 | AP | Maidstone | Stopping up of existing access and provision of new through footway | Works Completed |
| 531 Tonbridge Road | MA003045 | CV | Maidstone | Service layby for new retail unit | Adoption imminent |
| Wallis Avenue Phase 3, Parkwood | MA003085 | CV | Maidstone | Redevelopment of car park & shops opp. Longshaw Rd | Works in maintenance |
| Maidstone East Station | MA3447 | CV | Maidstone | Footway upgrade (& private parking improvement) | Works in progress |
| Royal Engineers Rd/Mill Lane | MA3312 | JH | Maidstone | Access to New Development | Revised scheme under Technical Review after comments from local Members |
| Medway Street | MA3326 | JH | Maidstone | Subway Flood Protection Works | Awaiting input from scheme promotor – no information rec'd |
| Howard Drive | MA003303 | SP | Maidstone | Junction works to facilitate Bus Gateway entrance to Croudace site | TRO going through |
| Hermitage Lane, (opp. Maidstone Hospital) | MA003060 | SP | Maidstone | New Traffic signal junction | In Maintenance. Remedials being completed |
| Hermitage Lane/ Howard Drive | MA003070 | SP | Maidstone | New access for development (opposite the quarry entrance) | Awaiting final snagging items |
| Royal Engineers Road | MA003127 | SP | Maidstone | New footpaths to development | Awaiting works start date |
| Union Street, Car Park | MA003319 | SP | Maidstone | New Access to development and footway works | Works complete now in maintenance |

| | | | | | |
|---|----------------------|----|------------------------|--|---|
| Castle Dene, Maidstone | MA003352 | SP | Maidstone | New Access and further footway work and repairs | Works completed |
| Perryfield Street | MA3411 | SP | Maidstone | New footpath/access to new houses | Awaiting works start date |
| Oakapple Phase 2A, Hermitage Lane | MA003444 | SP | Maidstone | Development adjoining existing development | Going through Technical Approval |
| Langley Park Farm | MA003130 | AD | Maidstone / Langley | New Roundabout and associated works for entrance to Countryside Estate | Works complete |
| MAP Depot, Goudhurst Road | MA003012 | CV | Marden | New Bellmouth junction and footway | Final Remedials due |
| The Parsonage, Goudhurst Road | MA003066 MA003067 | CV | Marden | New access and associated upgrade works | In maintenance |
| Napoleon Drive and Plain Road | MA003079 | CV | Marden | New access on each road for new housing development | Adoption imminent |
| Goudhurst Road/West End (Plain Road Development) | MA3118 | CV | Marden | Refurbish Zebra crossing outside school and Bus Borders to add by Library stops. | Works in Maintenance, near adoption |
| Albion Road, Marden | MA003132 | SP | Marden | New Access & development | Snagging works for S278 and S38 ongoing |
| Fishers Farm (West), Headcorn Road (Bovis) (off- site works) | MA3037/1 | AP | Staplehurst | Pedestrian crossovers on Headcorn Road/ Hurst Close | Works completed, remedial works completed, stage 3 road safety audit response required before first certificate issue |
| Oliver Road Staplehurst | MA003019 | CV | Staplehurst | Ped crossing to Marden Road, junction markings and bus boarders | Near end of maintenance |

| | | | | | |
|--|----------|----|----------------|--|--|
| Hen and Duckhurst Farm, Marden Road | MA003109 | CV | Staplehurst | New Roundabout for development access | In Maintenance, additional speed roundels etc to be added |
| High Street Staplehurst | MA3446 | CV | Staplehurst | 2 x new bus stop upgrades (kerbs and markings) | Agreement due for signing – works will be undertaken shortly |
| Fishers Farm (East) Headcorn Road (Redrow) | MA3106 | SP | Staplehurst | Realignment and new access at Headcorn Road/Pile Lane junction | Works still ongoing |
| Sainsbury's new site Station Rd | MA3387 | SP | Staplehurst | Roundabout and new access | Cert 1 issued in maintenance period |
| Pristling Lane | MA3415 | SP | Staplehurst | Widened access & Ditch works | Cert 1 issued in maintenance |
| Sapphire Kennels Headcorn Road | MA3407 | AP | Sutton Valence | Access to new development and 40mph extension | Works in Maintenance |
| Valdene Industrial Estate | MA003054 | CV | Sutton Valence | Upgrade of existing bellmouth and extension to f/w | Adoption imminent |
| The Oaks, Maidstone Road | MA003078 | CV | Sutton Valence | Upgrade existing Vehicle crossing access to Bellmouth with tactile crossing. | Works complete |
| Appleacres, Maidstone Road | MA003152 | SP | Sutton Valence | Access to new development and footway works | Works complete, however ditch issues outstanding |
| Warmlake Nurseries | MA003443 | SP | Sutton Valence | New access to small development | Access works booked in then resurfacing/HFS to be completed separately |
| Farleigh Hill Tovil (Opp KCC waste site) | MA3413 | AP | Tovil | New access opp Burial Ground Ln KCC Recycling centre | Technical approval granted. Site being sold to new developer |
| Site opposite cottages 129-147 Dean Street/Farleigh Hill | MA003007 | CV | Tovil | New access speed limit relocation, new footway and bus | At Final remedial stage prior to adoption |

| | | | | | |
|-----------------------------|----------|-------|---------|--|-------------------------------------|
| | | | | stop provision | |
| Cripple Street Maidstone | MA003093 | CV | Tovil | New access to development, widening and footway works | Due for adoption – remedials due |
| Tovil Green Lane | MA003095 | CV | Tovil | New Footway and crossing point to side of site | In maintenance |
| Mount Ave/Blunden Lane | MA3180 | CV | Yalding | New accesses at site entrance | In maintenance |
| Vicarage Road | MA003121 | SP/JH | Yalding | New access to development and speed restraints on existing Highway | Under review |

Appendix F – Bridge Works

| Bridge Works – <i>Contact Officer: Helen Rowe</i> | | | |
|--|--------------------|-----------------------------|-----------------------|
| Road Name | Parish/Town | Description of Works | Current Status |
| | | None | |

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

| Traffic Systems - <i>Contact Officer: Toby Butler</i> | | |
|--|--|------------------------|
| Location | Description of Works | Current Status |
| A249 Bearsted Road near Hampton Road, Maidstone | Renewal and upgrade of signal controller crossing | Completed August 2021 |
| A299 Palace Avenue near Gabriels Hill, Maidstone | Renewal and upgrade of signal controller crossing | Completed October 2021 |

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for the Maidstone Borough Council

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 24th March 2022

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the Maidstone Borough Council.

[]

| Details of Scheme | Status |
|--------------------------|---------------|
| None | |

[]

| Details of Scheme | Status |
|--------------------------|---------------|
| | |

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Richard Emmett/ Susan Laporte 03000 418181