

To: Maidstone Joint Transportation Board

By: KCC Highways and Transportation

Date: 15th April 2015

Subject: Highway Works Programme 2015/16

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2015/16

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2015/16

Footway and Carriageway Improvement Schemes – see Appendix A

Street Lighting – see Appendix B

Traffic Systems – see Appendix C

Bridge Works- see Appendix D

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on 03000 41 81 81

Carol Valentine	Highway Manager (West)
Richard Emmett	Maidstone District Manager
Sue Kinsella	Street Lighting Manager
Neil Tree	Footway and Minor resurfacing Treatment
Alan Casson	Resurfacing Manager
Mary Gillett	Major Projects Planning Manager
Wendy Boustead	Carriageway Surface Treatment Team Leader
Byron Lovell	Machine Resurfacing Team Leader
Katie Lewis	Drainage Manager
Toby Butler	Intelligent Transport Systems Manager
Tony Ambrose	Structures Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Mr Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
Willington Street	Maidstone	From its junction with Beauworth Park to Chapman Avenue.	Works programmed for 5 th April to 19 th April 2015
Willington Street	Maidstone	From its junction with Madginford Road to A20 Ashford Road.	Works programmed for 15 th April to 18 th April 2015
Willington Street	Maidstone	From its junction with Northumberland Road to Derringwood Drive.	Works programmed for Summer 2015
Ware Street	Bearsted	The Green to Ash Tree	Works programmed for 26 th May to 30 th May 2015
A274 Sutton Road	Maidstone	Wheatsheaf PH to Longfield Place	Completed
A249 Sittingbourne Road	Boxley	Southbound approach to M20 J7 Roundabout	Completed by Traffic Safety Team.
Florence Road	Maidstone	Full extent	Works programmed between April and November
Footway Improvement - Contact Officer Mr Neil Tree			
Road Name	Parish	Extent and Description of Works	Current Status
Sutton Road	Maidstone	From its junction with Cranbourne Avenue to its junction with Mangravat Avenue. Replacement of existing surface with asphalt	Works completed
Ashford Road	Thurnham/Hollingbourne	From its junction with Roundwell to its junction with Musket Lane.	Works Completed

		Replacement of asphalt surface.	
Poplar Grove	Maidstone	From its junction with Ash Grove to the junction with Maple Avenue (Footway Reconstruction).	To be programmed
Knights Way	Headcorn	Entire Length (Footway Reconstruction).	To be programmed
South Road	Marden	From the junction with Howland Road to outside Property No. 10 South Road. (Footway Reconstruction -both sides).	To be programmed
North Down	Staplehurst	Entire Length (Footway Reconstruction).	To be programmed
Tomlin Close	Staplehurst	Entire Length (Footway Reconstruction).	To be programmed
Linton Hill	Linton	From its junction with Redwall Lane to the junction with Wheelers Lane adjacent to the bus stop. (Footway protection treatment).	To be programmed (Works are subject to Specialist contractor assessment.)
Norrington Road	Maidstone	Entire Length (Footway protection treatment).	To be programmed (Works are subject to Specialist contractor assessment.)
Ashford Road	Maidstone	From its junction with New Cut Road to its junction with Willington Street. (Footway protection treatment).	To be programmed (Works are subject to Specialist contractor assessment.)
Surface Dressing - Contact Officer Mrs Wendy Boustead			
Fairmeadow	Maidstone	Northbound - St Peters Bridge to White Rabbit roundabout. Southbound - White Rabbit roundabout to Earl Street	Programmed to start 17/05/2015 for 1 day
Maidstone Road	Staplehurst	Railway bridge (George Street) past Clapper Lane to Chart Hill Road	Programmed to start 18/05/2015 for 2 days

Linton Road	Loose	From its junction with Old Loose Road to its junction with Linton Crossroads.	Programmed to start 16/05/2015 for 1 day
Headcorn Road	Sutton Valence	From its junction with Homestead to its junction with New Barn Road (4 Gladwish Cottages)	Programmed to start 19/05/2015 for 1 day
Biddenden Road	Headcorn /Frittenden/Biddenden	From its junction with Baptist Chapel cross roads (Frittenden Road) to its junction with Tile Barn Farm	Programmed to start 20/05/2015 for 1 day
Ashford Road	Harrietsham	From its junction with Holm Mill Road to its junction with Chippendayle Avenue	Programmed to start 17/05/2015 for 2 days
Maidstone Road	Headcorn	From its junction with East Sutton Road (Plumtree Rd) to its junction with West View (Nr Headcorn Bowls Club)	Programmed to start 19/05/2015 for 2 days
Harp Farm Road	Boxley	From its junction with Lidsing Road to its junction with M20 bridge	Programmed to start 17/05/2015 for 1 day
Shingle Barn Lane	Yalding/Hunton	From its junction with Smiths Hill to its junction with Hill Top (continues to Upper Barn Hill)	Programmed to start 16/05/2015 for 1 day
Hill Top	Hunton/Yalding	From its junction with Shingle Barn Lane to its junction with Upper Barn Hill	Programmed to start 16/05/2015 for 1 day
Micro Surfacing - Contact Officer Mrs Wendy Boustead			
Heath Road	Boughton Monchelsea/Chart Sutton	From its junction with Birshing Lane to its junction with Plough Wents Road	Programmed to start 09/07/2015 for 4 days
Water Lane	Thurnham\Bearsted	From its junction with Roundwell to its junction with Pilgrims Way	Programmed to start 01/07/2015 for 3 days
Eythorne Street	Hollingbourne	From its junction with Tilefields to its junction with A20	Programmed to start 23/07/2015 for 3 days
Roundwell	Bearsted/Thurnham	From its junction with Water Lane to its unctio with A20	Programmed to start 07/07/2015 for 2 days

Eyhorne Street	Hollingbourne	From its junction with Greenway Court Road to its junction with War Memorial	Programmed to start 23/07/2015 for 3 days
Mallings Lane	Bearsted	From The Street to Fremilins Road	Programmed to start 06/07/2015 for 2 days
Yalding Hill	YaldingWest Farleigh	From its junction Yalding High Street to its junction with Kenward Road	Programmed to start 21/07/2015 for 2 days
Maidstone Road	Marden	From its junction with Chantry Road to its junction with Hartridge	Programmed to start 15/07/2015 for 2 days
East Street	Hunton	From its junction with Hunton Hill to its junction with Stonewall chainhurst	Programmed to start 16/05/2015 for 4 days

Appendix B – Street Lighting

Following the results of the programme of structural testing, the columns identified below require replacing. Column replacement work has been delayed across the County; provisions are in place to complete all outstanding work by the end of June 2015.

Street Lighting Column Replacement – Contact Officer Sue Kinsella				
Road Name	Ward	Column Ref	Location	Status
BIRCHOLT ROAD	PARK WOOD	KBCP016	OPP J/W HERONDEN RD	COMPLETED
COLLEGE ROAD	HIGH STREET	KCFC001	J/W HAYLE ROAD	JUNE
HEATH GROVE	HEATH	KHCE003	O/S 21/21a	JUNE
HILLDEN SHAW	SOUTH	KHEA001	S/O 64 BROADOAK AVENUE	COMPLETED
HOWARD DRIVE	ALLINGTON	KHFD003	O/S 22	JUNE
LOOSE ROAD	LOOSE	KLCQ092	O/S 496/498	JUNE
LOOSE ROAD	LOOSE	KLCQ067	OPP 372	JUNE
LOOSE ROAD	LOOSE	KLCQ063	O/S 347	JUNE
LOOSE ROAD	LOOSE	KLCQ204	ON FOOTBRIDGE S/O 81	JUNE
PICKERING STREET	SOUTH	KPBK005	ON FP S/O 45A OR 47 NEW HOUSE	COMPLETED
QUEENS ROAD	HEATH	KQAG042	BTW 189/199 FLATS & 96/98	JUNE
QUEENS ROAD	HEATH	KQAG044	BTW 189/199 FLATS & 96/98	COMPLETED
RANDALL STREET	NORTH	KRAC002	O/S 18	JUNE
SHIRLEY WAY	BEARSTEAD	KSBP901	O/S 19	JUNE
SUTTON ROAD	SHEPWAY SOUTH	KSGG021	O/S 24	Column installed awaiting Lantern
SUTTON ROAD	SHEPWAY SOUTH	KSGG022	OPP J/W LONGFIELD PLACE	Column installed awaiting Lantern
SUTTON ROAD	SHEPWAY SOUTH	KSGG024	OPP 52/54	Column installed awaiting Lantern
SUTTON ROAD	SHEPWAY SOUTH	KSGG025	O/S 60	COMPLETED
SUTTON ROAD	SHEPWAY SOUTH	KSGG026	OPP 68	APRIL
SUTTON ROAD	SHEPWAY SOUTH	KSGG027	OPP 76/78	APRIL
SUTTON ROAD	SHEPWAY	KSGG028	OPP 86	APRIL

	SOUTH			
SUTTON ROAD	SHEPWAY SOUTH	KSGG029	OPP 1-10 VALENCE HOUSE	APRIL
SUTTON ROAD	SHEPWAY SOUTH	KSGG030	OPP J/W MANGRAVET AVENUE	APRIL
SUTTON ROAD	SHEPWAY SOUTH	KSGG031	ADJ J/W MANGRAVET AVENUE	APRIL
SUTTON ROAD	SHEPWAY SOUTH	KSGG032	OPP OAK TREES SCHOOL	APRIL
SUTTON ROAD	SHEPWAY SOUTH	KSGG034	O/S 94/96	APRIL
SUTTON ROAD	SHEPWAY SOUTH	KSGG036	O/S 207/209	APRIL
SUTTON ROAD	SHEPWAY SOUTH	KSGG037	OPP J/W GROVE ROAD	APRIL
SUTTON ROAD	SHEPWAY SOUTH	KSGF003	ADJ POLICE HQ	APRIL

Appendix C – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
A274 Sutton Road near Mangravet Avenue	Refurbishment of traffic signal controlled crossing	Spring 2015
A229 Spine Road south of Barracks Roundabout (n/b)	Refurbishment of traffic signal controlled crossing	Summer 2015
A229 Royal Engineers Road north of Barracks Roundabout (n/b)	Refurbishment of traffic signal controlled crossing	Summer 2015
A229 Spine Road near Springfield Roundabout (n/b)	Refurbishment of traffic signal controlled crossing	Summer 2015

Appendix D- Bridge Works

Bridge Works – <i>Contact Officer Tony Ambrose</i>			
Road Name	Parish	Description of Works	Current Status
No Works Planned			

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Carol Valentine/ Richard Emmett – 03000 41 81 81