

To: Maidstone Joint Transportation Board
By: KCC Highways and Transportation
Date: 16th January 2019
Subject: Highway Works Programme 2018/19
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2018/19

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2018/19

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Appendix D – Transportation and Safety Schemes – See Appendix D

- **Casualty Reduction Measures** – See Appendix D1
- **Integrated Transport Schemes** – See Appendix D2

Developer Funded Works – Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Member Fund – see Appendix H

Maidstone Winter Plan – Appendix I

Well Maintained Highways – Appendix J

Road Safety Report – Maidstone Bridges Gyrotory (see separate item on the agenda)

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Kirstie Williams	Mid Kent Highway Manager
Susan Laporte	Maidstone District Manager
Sue Kinsella	Street Lighting Manager
Earl Bourner	Drainage & Structures Manager
Alan Casson	Resurfacing Manager
Toby Butler	Traffic Systems

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Mr Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
St Michaels Road	Maidstone	Whole Length	To be rescheduled in early 2019. Postponed due to A26 Tonbridge Road collapse
A249 Sittingbourne Road (Northbound)	Detling	From first layby after junction 7 to Scragged Oak Road	Completed
Lower Road	East Farleigh	Dean Street to Priory Close	Completed
Footway Improvement - Contact Officer Mr Neil Tree			
Road Name	Parish	Extent and Description of Works	Current Status
Mote Road	Maidstone	From the junction with Square Hill Road to Willow Way (Northern side) (Footway Reconstruction)	In Design and to be programmed in conjunction with the Cycle path works on the Southern side.
Surface Treatments – Contact Officer Mr Clive Lambourne			
Micro Surfacing			
Road Name	Parish	Extent and Description of Works	Current Status
Surface Treatments – Contact Officer Mr Clive Lambourne			
Surface Dressing			
Road Name	Parish	Extent and Description of Works	Current Status

Appendix B – Drainage

No returns for Maidstone by the time they will have held it all outstanding orders will have been completed.

Appendix C – Street Lighting

Structural testing of KCC owned in hand and the list of replacement works will be available for the next JTB report.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>				
Road Name	Column	Parish	Description of Works	Status
Hazlitt Drive	KHBU001	Maidstone	Column replacement	Complete
Hazlitt Drive	KHBU002	Maidstone	Column replacement	Complete
Hazlitt Drive	KHBU003	Maidstone	Column replacement	Complete
Hazlitt Drive	KHBU004	Maidstone	Column replacement	Complete
Hazlitt Drive	KHBU005	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK002	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK006	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK007	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK008	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK009	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK010	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK011	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK012	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK013	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK014	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK015	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK016	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK017	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK018	Maidstone	Column replacement	Complete

Newbury Avenue	KNAK019	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK020	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK021	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK022	Maidstone	Column replacement	Complete
Newbury Avenue	KNAK024	Maidstone	Column replacement	Complete
Armstrong Road	KABA002	Maidstone	Column replacement	Completion by April 2019
Ashdown Close	KABI002	Maidstone	Column replacement	Complete
Station Road	KSAF029	Staplehurst	Column replacement	Completion by April 2019
Station Road	KSAF039	Staplehurst	Column replacement	Complete
Cheriton Way	KCCG009	Allington	Column replacement	Complete
Aspian Drive	KABV004	Maidstone	Column replacement	Complete
Charlbury Close	KCBH006	Coxheath	Column replacement	Complete
Brogden Crescent	KBFP002	Leeds	Column replacement	Complete
Brogden Crescent	KBFP003	Leeds	Column replacement	Complete
Brogden Crescent	KBFP004	Leeds	Column replacement	Complete
Horton Downs	KHFC006	Downswood	Column replacement	Complete
Chestnut Close	KCCL001	Ulcombe	Column replacement	Complete
Chestnut Close	KCCL002	Ulcombe	Column replacement	Complete
Chestnut Close	KCCL003	Ulcombe	Column replacement	Complete
Gibbs Hill	KGAL001	Headcorn	Column replacement	Complete
Gibbs Hill	KGAL002	Headcorn	Column replacement	Complete
Forge Lane	KFBR001	Leeds	Column replacement	Complete
Lucks Way	KLDF201	Marden	Column replacement	Complete
Frogmore Walk	KFDR005	Lenham	Column replacement	Complete
Napoleon Walk	KNBW003	Lenham	Column replacement	Complete
Hatch Road	KHBI004	Lenham	Column replacement	Complete
Deringwood Drive	KDAL006	Downswood	Column replacement	Complete

Deringwood Drive	KDAL017	Downswood	Column replacement	Complete
Station Road	KSAF010	Staplehurst	Column replacement	Complete
Station Road	KSAF011	Staplehurst	Column replacement	Completion by April 2019
Station Road	KSAF012	Staplehurst	Column replacement	Complete
Old Chatham Road	KOAI001	Sandling	Column replacement	Completion by April 2019
Heath Road	KHCH003	Coxheath	Column replacement	Awaiting road space
Heath Road	KHCH004	Coxheath	Column replacement	Complete
Heath Road	KHCH007	Coxheath	Column replacement	Awaiting road space
Heath Road	KHCH008	Coxheath	Column replacement	Awaiting road space
Heath Road	KHCH014	Coxheath	Column replacement	Complete
Heath Road	KHCH015	Coxheath	Column replacement	Complete
Heath Road	KHCH016	Coxheath	Column replacement	Awaiting road space
Heath Road	KHCH019	Coxheath	Column replacement	Complete
High Street	KHDO042	Staplehurst	Column replacement	Complete
High Street	KHDO048	Staplehurst	Column replacement	Complete
High Street	KHDO049	Staplehurst	Column replacement	Complete
High Street	KHDO050	Staplehurst	Column replacement	Complete
High Street	KHDO051	Staplehurst	Column replacement	Complete
High Street	KHDO052	Staplehurst	Column replacement	Complete
Oakwood Court	KOAD002	Maidstone	Column replacement	Complete
Royal Engineers Road	KRCQ006	Maidstone	Column replacement	Completion by April 2019
Chapman Avenue	KCBG003	Maidstone	Column replacement	Complete
Denton Close	KDAJ001	Maidstone	Column replacement	Complete
Wallis Avenue	KDAW006	Maidstone	Column replacement	Complete

Wallis Avenue	KDAW007	Maidstone	Column replacement	Complete
Wallis Avenue	KDAW029	Maidstone	Column replacement	Complete
Bell Road	KBBS008	Maidstone	Column replacement	Complete
Brishing Lane	KBFE010	Maidstone	Column replacement	Completion by April 2019
Millers Wharf	KMFY208	Maidstone	Column replacement	Complete
Woodbridge Drive	KWEY008	Maidstone	Column replacement	Complete
Queens Road	KQAG009	Maidstone	Column replacement	Complete
Queens Road	KQAG014	Maidstone	Column replacement	Complete
Queens Road	KQAG022	Maidstone	Column replacement	Complete
Queens Road	KQAG028	Maidstone	Column replacement	Complete
Wingham Close	KWDI001	Maidstone	Column replacement	Complete
Wingham Close	KWDI002	Maidstone	Column replacement	Complete
Wingham Close	KWDI003	Maidstone	Column replacement	Complete
Wingham Close	KWDI006	Maidstone	Column replacement	Complete
Wingham Close	KWDI007	Maidstone	Column replacement	Complete
Carisbrooke Drive	KCAK006	Maidstone	Column replacement	Complete
Langdale Rise	KLAJ018	Maidstone	Column replacement	Complete
Milford Close	KMCM002	Maidstone	Column replacement	Complete
Palmar Road	KPAF010	Maidstone	Column replacement	Complete
Victoria Street	KVAJ008	Maidstone	Column replacement	Complete
Whitchurch Close	KWCH004	Maidstone	Column replacement	Complete
Longfield Place	KLCN003	Maidstone	Column replacement	Complete
Marion Crescent	KMBK014	Maidstone	Column replacement	Complete
Oldfield Close	KOAU001	Maidstone	Column replacement	Complete
Oldfield Close	KOAU002	Maidstone	Column replacement	Complete
Otterbourne Place	KOBC002	Maidstone	Column replacement	Complete
Bedford Place	KBBJ003	Maidstone	Column replacement	Complete

Buckland Road	KBGE012	Maidstone	Column replacement	Complete
Blythe Road	KBDK002	Maidstone	Column replacement	Complete
Greenhithe	KGCB001	Maidstone	Column replacement	Complete
Huntsman Lane	KHFQ002	Maidstone	Column replacement	Complete
Huntsman Lane	KHFQ005	Maidstone	Column replacement	Complete
Huntsman Lane	KHFQ010	Maidstone	Column replacement	Complete
Linton Road	KLBS032	Loose	Column replacement	Completion by April 2019
Linton Road	KLBS013	Loose	Column replacement	Completion by April 2019
Linton Road	KLBS021	Loose	Column replacement	Completion by April 2019
Somerset Road	KSCP003	Maidstone	Column replacement	Complete
Betsham Road	KBCC021	Maidstone	Column replacement	Complete
Chiselhurst Close	KCCT001	Maidstone	Column replacement	Complete
Coleshall Close	KCFA002	Maidstone	Column replacement	Complete
Graveney Road	KGBL005	Maidstone	Column replacement	Complete
Graveney Road	KGBL008	Maidstone	Column replacement	Complete
Kennington Close	KKAD005	Maidstone	Column replacement	Complete
Westmarsh Close	KWBT002	Maidstone	Column replacement	Complete
Station Road	KSAF337	Staplehurst	Column replacement	Awaiting road space
Deringwood Drive	KDAL005	Downswood	Column replacement	Complete
Deringwood Drive	KDAL010	Downswood	Column replacement	Complete
Deringwood Drive	KDAL012	Downswood	Column replacement	Complete
Deringwood Drive	KDAL023	Downswood	Column replacement	Complete
High Street	KHDO053	Staplehurst	Column replacement	Completion by April 2019
Worcester Road	KWDW008	Maidstone	Column replacement	Complete
Terminus Road	KTAD002	Maidstone	Column replacement	Completion by April 2019

Terminus Road	KTAD003	Maidstone	Column replacement	Completion by April 2019
Terminus Road	KTAD006	Maidstone	Column replacement	Completion by April 2019
Lower Fant Road	KLCS011	Maidstone	Column replacement	Completion by April 2019
Whitmore Street	KWCR001	Maidstone	Column replacement	Completion by April 2019
Whitmore Street	KWCR003	Maidstone	Column replacement	Completion by April 2019
Whitmore Street	KWCR005	Maidstone	Column replacement	Completion by April 2019
Whitmore Street	KWCR006	Maidstone	Column replacement	Completion by April 2019
Whitmore Street	KWCR501	Maidstone	Column replacement	Completion by April 2019
Whitmore Street	KWCR502	Maidstone	Column replacement	Completion by April 2019
Milton Street	KMCW503	Maidstone	Column replacement	Completion by April 2019
Milton Street	KMCW505	Maidstone	Column replacement	Completion by April 2019
Collington Terrace	KCFD002	Maidstone	Column replacement	Completion by April 2019
Moncktons Avenue	KMCZ010	Maidstone	Column replacement	Completion by April 2019
Warwick Place	KWAI501	Maidstone	Column replacement	Completion by April 2019
Warwick Place	KWAI502	Maidstone	Column replacement	Completion by April 2019

Appendix D – Transportation and Safety Schemes

APPENDIX D1 – CASUALTY REDUCTION MEASURES - identified to address a known history of personal injury crashes

Location	Parish	Description of Works	Lead officer	Current Status
Great Danes Roundabout	Rural	Signing and road marking improvements	Jennie Watson	Scheme handed over to the contractor – Awaiting date for construction
Mill Street/Palace Avenue	Urban	Lining refreshing	Jennie Watson	Works partially completed in October 2018 – Yellow box markings completed – Contractor to return to refresh white lining
Loose Road/Park Way	Urban	Lining Refreshing	Jennie Watson	Works completed Long term plans - Commission raised for junction improvement via SELEP as part of the Maidstone Integrated Transport Package.
A20 Ashford Road, Lenham	Rural	Scheme to make changes to junction	Jennie Watson	Works substantially complete. However, there are still some items that need to be rectified

APPENDIX D2 – INTEGRATED TRANSPORT SCHEMES – all other LTP funded non-casualty reduction schemes

Location	Parish	Description of Works	Lead officer	Current Status
Old Chatham Road	Boxley	Implementation of improved pedestrian and cycle facilities	Jennie Watson	Works complete
Tonbridge Road	Barming	Upgrade zebra crossing to puffin crossing	Jennie Watson	Works complete
East Farleigh Bridge	East Farleigh	Upgrade of signing and lining	Paul Leary	Works programmed for completion early January 2019
Mote Park Cycleway	Maidstone	Upgrade of cycle route	Michael Hardy	Alterations to design undertaken as agreed by Members at October's JTB. Scheme handed over to contractor and works planned for January/February 2019

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) Maidstone Borough
Contact Officer Claremarie Vine, (Additional Officers for sites Jamie Hare, Aaron Divall, Steven Noad & Sarah Sims)

Scheme Name	File Ref.	Officer	Parish	Description of Works	Current Status
BP Tudor Service Station, London Road	MA003072	CV	Allington	Alterations to existing access	Works almost complete, developer has submitted a revised planning application for pedestrian crossing point and additional signage.
Bell Farm, North Street	MA003098	SN	Barming	New accesses to split sites, shared surface and new crossing point	Agreement signed, highway works due to commence
Cross Keys	MA003100	JH	Bearstead	New access, crossing point and parking area	Agreement signed
Heath Road/Church Street	MA003111	SS	Boughton Monchelsea	New access, footway works, yellow lines and crossing upgrade	Works Commenced on Site S278 works for 3 weeks but awaiting Crossing (Lights) date from Talent.
Hubbards Lane	MA003084	CV	Boughton Monchelsea	Two accesses to minor developments	Works completed on both accesses, pedestrian crossing point to add
Maidstone Studios, New Cut Road	MA003110	SS	Boxley	Zebra crossing and pedestrian crossing points	Technical Approval Granted going through Legal. Awaiting dates for works likely to be Early 2019
Goya Development, St Michaels Close, Aylesford	MA003123	SS	Boxley	New access and footway works to new commercial properties	Technical Approval given. Awaiting date of works due to issues with utilities requiring access also.

Heath Road (North side)	MA003063	CV	Coxheath	New access and Footway works	Works completed and in maintenance
Linden Farm, Stockett Lane	MA003107	SS	Coxheath	Access to new development and footway link to community hall	Technical Approval Granted. Access & footway completed further 2 accesses to restore to footway near completion of development.
Forstal Lane	Ma003141	SS	Coxheath	Widening of road and new footpath with access to new development	Awaiting Technical Approval – In discussion with developer
Bell Farm, Ashford Road	MA003094	CV	Harrietsham	Realignment of Church Road to form new access onto A20. New footway along A20	Works completed and in maintenance.
Mayfield Nursery, Ashford Road	MA003135	SS	Harrietsham	New access and alterations to existing Highway to adjoin upcoming Scheme Works	Technical Approval given. Agreement due to be signed and work dates to be confirmed.
Lenham Road (North side)	MA003062	CV	Headcorn	New Footway to site and extension of speed limit boundary	Works completed and in Maintenance
Lenham Road (South side)	MA003057	CV	Headcorn	New footway	Agreement prepared
Oak Lane and Wheeler Street	MA003048	CV	Headcorn	New footway plus junction improvements	Works completed and in maintenance
Wheeler Street, Headcorn	MA003137	SS	Headcorn	2 new accesses - off Wheeler Street and Kingsland Grove	Technical approval in progress.
Ulcombe Road	MA003150	SS	Headcorn	Access to new development	Temp vehicle crossing granted. Technical Approval in progress. Works commenced off the Highway.

Ledian Farm	MA003086	JH	Leeds	Proposed new access to development site at Ledian Farm	Letter of Agreement signed. Works to start Feb 19.
8 Faversham Road	MA003032	CV	Lenham	New access	In maintenance
The Paddocks, Ashford Road (Grove House, Old Ashford Road)	MA3114	CV	Lenham	New access, speed reduction to 50mph and footway link to Faversham Road	Revised plans awaited – pending minor alteration at planning and further layout details for A20
Old Ashford Road	MA003018	CV	Lenham	New footway plus access	Approaching end of maintenance, bus stop location to amend.
Week St/Gabriel's Hill	MA003120	SS	Maidstone	Town Centre Public Realm improvements	Works on-going, due to complete May 2019
The Coppice, A274 Sutton Rd	MA003076	AD	Maidstone	New Toucan crossing	Works completed
Hermitage Lane, (opp. Maidstone Hospital)	MA003060	JH	Maidstone	New Traffic signal junction	In maintenance period
Oakapple Lane/ Hermitage Lane	MA003046	AD	Maidstone	New bellmouth junction and associated ancillary works for new development including new bus stop	Main works complete, remedial works awaited
531 Tonbridge Road	MA003045	CV	Maidstone	Service layby for new retail unit	In maintenance
Imperial Park	MA003017	AD	Maidstone	New right turn lane and bellmouth junction, plus associated footway works	Works substantially complete
McDonalds drive-through, Hart Street	MA003013	CV	Maidstone	New access, improvements to Hart Street.	Approaching the end of maintenance – a structure affecting the highway requires maintenance agreement, ongoing

Heath Road, Coxheath	MA003134	SS	Maidstone	New access and new footway	Technical Approval given
Maidstone School of Science, New Cut Road	MA003197	SS	Maidstone	New access to School and New roundabout and alterations to Highway	Temp access granted and works commenced off the Highway. Looking to carry out works from May 2019
Hartnup Street	MA003138	SS	Maidstone	New Access	Technical Approval in progress
Royal Engineers Road	MA003127	SS	Maidstone	New footpaths to development	Awaiting Structures Approval
Goudhurst Road, Church Green (Plain Road development)	MA3118	CV	Marden	Install Zebra crossing near rail station.	New crossing in work.
Howland Road	MA003088	SN	Marden	New development access	Agreement signed, highway works part complete
Goudhurst Road/West End (Plain Road Development)	MA3118	CV	Marden	Refurbish Zebra crossing outside school and Bus Borders to add by Library stops.	Works part completed
Napoleon Drive and Plain Road	MA003079	CV	Marden	New access on each road for new housing development	New accesses in place. Provision made for new bus waiting area outside site on Plain Road.
The Parsonage, Goudhurst Road	MA003066 MA003067	CV	Marden	New access and associated upgrade works	Access substantially completed, village gateway to be agreed
MAP Depot, Goudhurst Road	MA003012	CV	Marden	New bellmouth junction and footway	Works in maintenance. Remedial works near completed and interactive speed sign awaiting installation

Albion Road, Marden	MA003132	SS	Marden	New Access and development	Technical Approval given. Works commenced on site only
Spencers Field, Goudhurst Road	MA003151	SS	Marden	Access to new development (via the Parsonage)	Awaiting Technical Approval
Hen and Duckhurst Farm, Marden Road	MA003109	CV	Staplehurst	New Roundabout for development access	Agreement signed, works on highway about to commence, site phase of roundabout underway.
Fishers Farm (East) Headcorn Road (Redrow)	MA3106	SS	Staplehurst	Realignment and new access at Headcorn Road/Pile Lane junction	Access complete. Pile Lane re- alignment completed looking to open by Jan 2019
Fishers Farm (West), Headcorn Road (Bovis)	MA3037	SS	Staplehurst	New access onto Headcorn Road	Technical Approval given for new access.
Woodford Park	MA003099	SS	Staplehurst	New access for 9 dwellings	Works to access and new footway underway, to complete after utility works.
Bell Lane	MA003030	CV	Staplehurst	Upgrade of existing access for new development	Works complete. In maintenance, due for adoption.
Valdene Industrial Estate	MA003054	CV	Sutton Valence	Upgrade of existing bellmouth plus extension to footway	Footway works carried out, access still to do.
Southfield Stables	MA003131	SS	Sutton Valence	New access to Private development	Withdrawn as Wealden Homes will not be building
Appleacres, Maidstone Road	MA003152	SS	Sutton Valence	Access to new development and footway works	Awaiting Technical Approval
Tovil Green Lane	MA003095	CV	Tovil	New Footway and crossing point to side of site	Remedials completed – in maintenance

Cripple Street Maidstone	MA003093	CV	Tovil	New access to development, widening and footway works	In maintenance
Gatland House, Gatland Lane	MA003081	CV	Fant Ward	Parking restrictions, signage, road markings and tactile crossings for new school	Works completed, Remedials to do
Site opposite cottages 129-147 Dean Street/Farleigh Hill	MA003007	CV	Tovil	New access speed limit relocation, new footway and bus stop provision	Works completed and in maintenance
Hampstead Lane	MA3101	SS	Yalding	Relocate access to new development at old depot adj. station. Minor footway works	Agreement signed, some works completed but remainder due October half term
Vicarage Road	MA003121	SS	Yalding	New access to development and speed restraints on existing Highway	Technical Approval Granted

Appendix F – Bridge Works

Teston Bridge			Teston	Repairs following an TRC are ongoing, started 7 th January 2019	
---------------	--	--	--------	---	--

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods. Local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A229 Royal Engineers Way by Dickens Road	Refurbishment of traffic signal-controlled junction	Completed August 2018
B2162 Twyford Bridge, Yalding	Refurbishment of traffic signals	Proposed February 2019

Appendix H – Combined Member Fund – programme update for the Maidstone District

Combined Members Grant (Highways) programme update for the Maidstone District

The following schemes are those that have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed, or
- have recently been completed on site.

The list is up to date as of 1st October 2018

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils,
- Highway studies,
- Traffic/non-motorised user surveys funded by Members, or
- Requests for tree planting to be funded by Members

More information on the schemes listed below can be found by contacting the Schemes Planning and Delivery team.

Dan Daley and Rob Bird

Details of Scheme	Status
18/19-CMG-MA-532 - Queens Avenue, Maidstone Traffic Regulation Order consultation for part one-way street and corner protection	TRO progressed to has made – Order sealed
18/19-CMG-MA-722 – Queens Avenue, Maidstone Part one way and implementation of corner protection	Part one way at design stage – Order raised for double yellow lines

Eric Hotson

Details of Scheme	Status
17/18-CMG-MA-561 - Hunton Road, Chainhurst, Marden Traffic Regulation Order Application for extension to 40mph speed limit	Order Sealed

Ian Chittenden

Details of Scheme	Status
18/19-CMG-MA-659 – Granville Road junction Boxley Road, Salisbury Road junction Boxley Road, Grecian Street junction Boxley Road and Banniser Road junction Hillary Road Traffic Regulation Order application for double yellow lines and corner protection	Intent to make raised objections – Ian Chittenden to contact objectors and advise on how to proceed

Paul Carter

Details of Scheme	Status
18/19-CMG-MA-730 – Provender Way Traffic Regulation Order application for corner protection on roads off Provender Way	TRO to be progressed shortly