

**To:** Maidstone Joint Transportation Board  
**By:** KCC Highways, Transportation & Waste  
**Date:** 13<sup>th</sup> January 2021  
**Subject:** Highway Forward Works Programme – 2020/21 onwards  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction

---

## 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2020/21.

Kent County Council has agreed a substantial increase in the budget for planned highway works over the next three years, and as a result we are still in the process of identifying and designing schemes for inclusion in our full Year One to Two (2020/21 and 2021/22) and Year Three to Five (2022/23 to 2024/25) programmes. Because of this, we have decided to publish an interim programme, and to publish the full programmes later this year. For some assets this interim programme covers approximately the first six months of 2020/21, whilst for others it includes most of the works planned for the whole year.

This programme is subject to regular review and may change for several reasons including budget allocation, contract rate changes, and to reflect KCC's changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase.

**Road, Footway & Cycleway Renewal and Preservation Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**
- **Local Growth Fund**

**Developer Funded Works** – see Appendix E

**Bridge Works** – see Appendix F

**Traffic Systems** – see Appendix G

**Combined Member Fund** – see Appendix H

**Winter Report** – see Appendix I

## **Conclusion**

1. This report is for Members' information.

### **Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Kirstie Williams	Highway Manager Mid Kent
Susan Laporte	Maidstone District Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage & Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Jamie Watson	Schemes Programme Manager

## **Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Machine Resurfacing – Contact Officer Mr Byron Lovell</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
A20 London Road/A26 Rocky Hill	Maidstone	Maidstone Gyratory to Terrace Road	Completed
B2012 Lower Boxley Road	Maidstone	Between Stacey's Street and Wheeler Street	Completed
Square Hill Road	Maidstone	A20 Ashford Road to Mote Road	To be programmed early 2021
Mote Avenue	Maidstone	A249 Mote Road to Willow Way	To be programmed early 2021
Fishers Estate	Staplehurst	Fishers Road/Hurst Close/Newlyn Drive/Fishers Close	To be programmed early 2021
Union Street	Maidstone	Between A249 Sittingbourne Road and Wheeler Street	To be programmed early 2021
<b>Footway Improvement - Contact Officer Mr Neil Tree</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent and Description of Works</b>	<b>Current Status</b>
Roseleigh Avenue	Allington	Full length Including Kenward Road and Glenwood Close (Footway resurfacing)	Designed and programmed to commence in January 2021.
St. Michaels Road	Maidstone	Various sections throughout the entire length. (Footway resurfacing)	To be designed and Programmed.
Sheppey Road	Loose	Full length including Lismore Close (Footway Protection)	Completed

Staffa Road	Loose	Full length (Footway Protection)	Completed
Dane Court	Coxheath	Full length (Footway Protection)	Completed
Hildenborough Crescent	Allington	Full length (Footway Protection)	Completed
Sussex Road	Maidstone	Full length (Footway Protection)	Completed
Spencer Way	Maidstone	Full length (Footway Protection)	Completed
Garden Close	Maidstone	Full length (Footway Protection)	Completed
Freeman Way	Maidstone	Full length (Footway Protection)	Completed
Wilson Close	Maidstone	Full length (Footway Protection)	Completed
Ware Street	Bearsted	From Sandy Lane to the vicinity of The White Horse Public House (Footway Protection)	Completed
Mount Avenue	Yalding	Full length (Footway Protection)	Completed
Downs Road	Yalding	Full length (Footway Protection)	Completed
Blunden Lane	Yalding	Full length (Footway Protection)	Completed
Adisham Road	Allington	Full length (Footway Protection)	Completed
Blackmanstone Way	Allington	Full length (Footway Protection)	Completed

Cheriton Way	Allington	Full length (Footway Protection)	Completed
Chilham Road	Allington	Full length (Footway Protection)	Completed
Eastry Close	Allington	Full length (Footway Protection)	Completed
Fordwich Close	Allington	Full length (Footway Protection)	Completed
Frinstead Walk	Allington	Full length (Footway Protection)	Completed
Halstead Walk	Allington	Full length (Footway Protection)	Completed
Kilndown Close	Allington	Full length (Footway Protection)	Completed
Lamberhurst Close	Allington	Full length (Footway Protection)	Completed

**Surface Treatments – Contact Officer Mr Jonathan Dean**

<b>Road Name</b>	<b>Parish</b>	<b>Extent and Description of Works</b>	<b>Current Status</b>
GOUDHURST ROAD (INC WINCHET HILL)	Marden	Lower Ladysden Farm (Pumpkin Farm) to Sherenden Lane	Completed
BENOVER ROAD AND COLLIER STREET	Yalding	From LupoFresh to Haviker Street	Completed
HEATH ROAD	Coxheath	Stockett Lane to Vanity Lane	Completed
HEATH ROAD	Coxheath	Wood lands to Ewell Lane	Completed
MAIDSTONE ROAD	Nettlestead	Wheelbarrow Roundabout to Bow Road	Completed
LENHAM ROAD	Kingswood	Gravelly Bottom Road to Chegworth Lane	Completed

HACKNEY ROAD	Fant	From Unicomes Lane to Gatland Lane	Postponed to 2021
GRAVELLY BOTTOM ROAD	Lenham	Lenham Road to Broomfield Road	Completed
SANDLING LANE	Penenden Heath	From Boxley Road to The Gateway	Completed
SOUTHERNDEN ROAD (INCLUDING GRIGG LANE)	Egerton	Barhams Mill Road to just past Sherway Road (Horseshoes Farm)	Completed
TILDEN LANE	Marden	Stilebridge Lane to Khernfields Farmhouse	Completed
SHERIDAN CLOSE	Ringlestone	From junction of Dickens Road to outside 26	Completed
BUNCE COURT ROAD	Otterden	Otterden Place (Rigshill Road) to Warren Street (Payden Street)	Completed
WHEELERS LANE	Linton	Linton Hill to Vanity Lane	Completed
NORTHDOWN CLOSE	Maidstone	Whole Road	Completed

## Appendix B - Drainage

<b>Drainage Repairs &amp; Improvements - Contact Officer Earl Bournier</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Dunn Street	Bredhurst	Repair broken pipe and replace one of the two existing soakaways due to it reaching the end of its useful life.	Job Passed to Contractor. Delivery programmed Easter 2021 due to lack of road space availability
Eyhorne/Upper Street/Hollingbourne Hill	Hollingbourne	Various repairs to the highway drainage system completed. Further work required to reinstate outfall to pond.	In liaison with landowners to reach agreement on scope of works
A20 Ashford Rd under rail bridge by Square Hill	Maidstone	The existing drainage has been cleaned and surveyed and is working but an improvement scheme is to be developed to reduce risk of blockages and flooding	Scheme design underway with consultant engineers
Harp Farm Road	Boxley	Existing soakaway unmaintainable due to location in field. Replacement soakaway(s) to be considered	Entered onto Forward Work Programme for FY21/22
Fairmeadow Subway (near Medway Street)	Maidstone	Faulty non-return valve and damaged Aco channel drainage covers.	Replacement Aco channels fitted. Still awaiting approval from the EA to replace non-return valve.
Gravelly Bottom Road	Kingswood	Multiple defects found in CCTV survey	Majority of works have been completed here. One additional section of pipework requires replacing. Job to be raised asap
Tonbridge Road	Teston	Flooding affecting properties between The Orpines and Church Street. Replacement drainage being designed. Underground utilities are main constraint for delivery	Job Passed to Contractor for delivery mid Jan 2021

## **Appendix C – Street Lighting**

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>				
<b>Road Name</b>	<b>Column</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Status</b>
Brishing Lane	KBFE010	Maidstone	Replacement of Street Light	Completion end April 21
Egerton Road	KEAQ003	Ringlestone	Replacement of Street Light	Completion end April 21
Tonbridge Road	KTBU022	Fant	Replacement of Street Light	Completion end April 21
Tonbridge Road	KTBU051	Fant	Replacement of Street Light	Completion end April 21
Heath Road	KHCH005	Heath	Replacement of Street Light	Completed
St Peters Bridge	KSCE001	High Street	Replacement of Street Light	Completion end April 21
King Street	KKAM021	High Street	Replacement of Street Light	Completion end April 21
Loose Road	KLCQ094	Maidstone	Replacement of Street Light	Completed
Bicknor Road	KBCG010	North Downs	Replacement of Street Light	Completion end April 21
Bicknor Road	KBCG012	North Downs	Replacement of Street Light	Completion end April 21
Sutton Road	KSGF007	Shepway South	Replacement of Street Light	Completion end April 21
Station Road	KSFA021	Staplehurst	Replacement of Street Light	Completion end April 21
Impton Lane	KIAC012	Bluebell Hill Walderslade	Replacement of Street Light	Completion end April 21
Lullingstone Road	KLDJ005	Allington	Replacement of Street Light	Completed
St Leonards Road	KSHY003	Allington	Replacement of Street Light	Completed

Stansted Close	KSEM003	Allington	Replacement of Street Light	Completed
Rede Wood Road	KRAN011	Barming	Replacement of Street Light	Completion end April 21
Fir Tree Grove	KBAF110	Boxley	Replacement of Street Light	Completed
Woodlands	KXEF001	Boxley	Replacement of Street Light	Completed
Clement Court	KCEG001	Bridge	Replacement of Street Light	Completed
Bedgebury Close	KBBK006	East	Replacement of Street Light	Completed
Hampton Road	KHAR021	East	Replacement of Street Light	Completed
Hampton Road	KHAR022	East	Replacement of Street Light	Completed
Newenden Close	KNAM007	East	Replacement of Street Light	Completed
Snowdon Avenue	KSCO015	East	Replacement of Street Light	Completed
Rawdon Road	KRAD001	High Street	Replacement of Street Light	Completion end April 21
Thornhill Place	KTBG301	North	Replacement of Street Light	Completion end April 21
Cave Hill	KCAR006	South	Replacement of Street Light	Completion end April 21
Cripple Street	KCGQ013	South	Replacement of Street Light	Completion end April 21
Cripple Street	KCGQ014	South	Replacement of Street Light	Completed
Cripple Street	KCGQ015	South	Replacement of Street Light	Completion end April 21
Farleigh Hill	KFAH002	South	Replacement of Street Light	Completion end April 21
Farleigh Hill	KFAH008	South	Replacement of Street Light	Completion end April 21
Farleigh Hill	KFAH009	South	Replacement of Street Light	Completion end April

				21
Pheasant Lane	KPBI021	South	Replacement of Street Light	Completion end April 21
Straw Mill Hill	KSFT006	South	Replacement of Street Light	Completion end April 21
Tovil Green	KTBZ002	South	Replacement of Street Light	Completed
Badger Road	KBAF109	Boxley	Replacement Street Light	Completed
Boxley Close	KBEH005	North	Replacement Street Light	Completed
South Road	KSCY006	Marden	Replacement Street Light	Completed
College Road	KCFC008	High Street	Replacement Street Light	Completed
Cobham Close	KCEP001	Bridge	Replacement Street Light	Completion end April 21
Lower Stone Street	KLCZ002	High Street	Replacement Street Light	Completion end April 21
King Street	KKAM012	High Street	Replacement Street Light	Completion end April 21
King Street	KKAM013	High Street	Replacement Street Light	Completion end April 21
Loose Road	KLCQ055	South	Replacement Street Light	Completion end April 21
Loose Road	KLCQ202	South	Replacement Street Light	Completion end April 21
Grove Road	KGCM002	Shepway North	Replacement Street Light	Completion end April 21

## Appendix D – Transportation and Safety Schemes

### Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Maidstone District, to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 18/12/20.

#### **APPENDIX D1 – CASUALTY REDUCTION MEASURES** - identified to address a known history of personal injury crashes

Location	Parish	Description of Works	Lead officer	Current Status
A20 Ashford Road/M20 Slip	Hollingbourne	Signing and road marking improvements	Jennie Watson	Works complete
Running Horse Roundabout	Maidstone	Virtual lane separation system using road markings & coloured surfacing	Rebecca Bailey	Outline design completed November 2020. Traffic modelling required on proposals, along with stakeholder engagement. Currently anticipated for construction late 21/22 financial year.
Chalky Road junction A249 Sittingbourne Road	Stockbury	Signing and lining improvements	Jennie Watson	Works complete
A249 Sittingbourne Road junction Church Hill	Stockbury	Signing and lining improvements	Jennie Watson	Works complete
A249 Sittingbourne Road junction with Hucking U Turn	Stockbury	Signing and lining improvements	Jennie Watson	Works complete
Lenham Road	Headcorn	Signing and lining improvements	Jennie Watson	Works complete

Tonbridge Road junction Westree Road	Maidstone	Signing and lining improvements	Claire Venner	Signing works handed over to contractor-due to be programmed. Street lighting signage 50% complete. Lining completed following resurfacing, October 20.
Heath Road – near Stockett Lane junction	Coxheath	Upgrade signing and refresh existing lining plus upgrade beacons on northern zebra crossing	Jennie Watson	Works complete

**APPENDIX D2 – INTEGRATED TRANSPORT SCHEMES** – all other LTP funded non-casualty reduction schemes

Location	Parish	Description of Works	Lead officer	Current Status
East Farleigh Bridge	East Farleigh	Upgrade of signing and lining for bridge width restriction	Paul Leary	Works complete
Walderslade Woods	Boxley	Reduction of speed limit to 50mph and associated traffic calming measures	Jennie Watson	Scheme due to be handed over to contractor 26/2/2021
A229 Cranbrook Road/High Street	Staplehurst	Virtual Traffic Calming Scheme	Demi Richards	Scheme handed over to contractor December works - anticipated to start after April 2021 when workspace will be available.
Pheasant Lane	Maidstone	New cycle route	Paul Leary	Scheme handed over to contractor September 2020. Works due to start on 14 <sup>th</sup> December 2020.

## Appendix E – Developer and Other Externally Funded Works

Section 106 Schemes				
File Ref.	Road Name	Parish	Description of Works	Current Status
18/19-S106-MA-486	A20 Ashford Road	Harrietsham	Village improvement works	The streetlighting work has been completed although at present a fault has occurred on the cabling which is being investigated. It is anticipated all will be operational in January 2021.
18/19-S106-MA-819	Linton Crossroads	Linton/Loose	Junction/signal upgrade	No change from previous report - Finalising designs however the estimated cost of the alterations is significantly above the S106 contributions available. KCC is to investigate how any funding gap can be dealt with.
TBC	Hermitage Lane	Maidstone	Cycleway improvements between rail station and hospital on east side	Finalising designs however the estimated cost of the alterations is above the S106 contributions available. KCC is to investigate how any funding gap can be dealt with. A meeting has taken place with interested parties to discuss the designs as requested at the previous JTB. Looking at what can be implemented with existing Section 106 funds

Parish Council Funded Schemes				
File Ref.	Road Name	Parish	Description of Works	Current Status
2021-EXT-MA-1232	Linton Hill	Linton	Traffic Calming Scheme	Works taking place December 2020
2021-CMG-MA-1252	Village Centre	Boughton Monchelsea	20mph scheme	Works handed over to contractor – Anticipated start date Spring 2021
2021-EXT-MA-1000	Grafty Green	Boughton Malherbe	Traffic Calming Scheme	Detailed Design stage – Scheme is due to be handed over to contractor 30 January 2020 – Anticipated start date Spring 2021

## Local Growth Fund

### Local Growth Fund programme update for the Maidstone District.

The Department for Transport (DfT) added £100m to the Local Growth Fund (LGF) pot to fund Local Sustainable Transport Fund Style schemes. KCC were successful in securing LGF for the following sustainable transport style bids 1) Kent Thameside – Integrated door-to-door journeys and 2) West Kent – Tackling Congestion. The objective of the capital bids is to boost economic growth by decreasing carbon emissions and reducing congestion.

The schemes aim to:

- improve access to employment and services
- reduce the need to travel by the private car
- enhance pedestrian, cycle, and public transport facilities
- improve sustainable transport connections

The following schemes have been submitted as part of the successful Kent Thameside/West Kent (delete as applicable) LSTF this financial year.

Scheme	Status
<b>MAIDSTONE EAST STATION IMPROVEMENTS</b>	Works on the station improvements commenced in January 2020, with the temporary ticket office installed by South Eastern operational since January 2020. Contract Completion date has been delayed due to emerging changes to designs in some areas and working restrictions due to COVID 19 with an estimated completion of March 2021. While works on the public realm area are progressing, restrictions on internal works in the station building necessitate different working practices, creating inefficiency and slowing progress. Artist impression images of the final design have been attached to the site hoarding to provide the public with a vision for the scheme. KCC Schemes team are working closely with NR, SE, and MBC to co-ordinate the highway & forecourt design with the raised table. A site meeting to take place late 21st December to co-ordinate a start date of the Week Street project in the Feb '21 school holidays. MBC are progressing with the wayfinding design which will tie in the wider improvement works. SE have awarded the contractor to complete the additional works within the funding timescales. However, they have a strong dependency on the completion of the forecourt works delivered by Network Rail and are working together to monitor progress and will phase their works accordingly.

## Appendix E – Developer Funded Works

**Developer Funded Works (Section 278 Agreement Works) Maidstone Borough** - Contact Officer Claremarie Vine, other officers as listed Jamie Hare, Aaron Divall, Steven Noad, Andy Padgham, Sarah Parris, Steve A Stickels

Scheme Name	File Ref.	Officer	Parish	Description of Works	Current Status
BP Tudor Service Station, London Road	MA003072	CV	Allington	Alterations to existing access	Outstanding Pedestrian crossing point & signage being pursued
Bell Farm, North Street	MA003098	SN	Barming	New accesses to split sites, shared surface, and new crossing point	Highway works completed. Stage 3 Safety Audit Awaited.
Cross Keys	MA003100	JH	Bearsted	New access, crossing point and parking area	Works underway
Barty Farm, Roundwell,	MA003278	AD	Bearsted	New Bellmouth and Lining works	Works Complete
Bicknor Road	MA003256	AP	Bicknor	Formation of hard surfaced passing places	Awaiting technical approval
Heath Road/Church Street	MA003111	SP	Boughton Monchelsea	New access, footway works, yellow lines and crossing upgrade	Completion of footway still outstanding along with defects picked up, and drainage issues.
Hubbards Lane	MA003084	CV	Boughton Monchelsea	Two accesses to minor developments	Works substantially completed
Lyewood Farm, Green Lane	MA3247 MA3248	AP	Boughton Monchelsea	New housing development and access	Works near completed
Goya Development, St Michaels Close, Aylesford	MA003123	SP	Boxley	New access and f/way works to new commercial properties	Works complete Await ok from Drainage team re new gully as was not inspected.
Maidstone Studios, New Cut Road	MA003110	SP	Boxley	Zebra crossing and pedestrian crossing points	Awaiting final info for Cert 2

St Michaels Close, Aylesford	MA003103	SP	Boxley	Waitrose car park, new access	Final Defects to be carried out prior to Cert 2
Forstal Lane	Ma003141	SP	Coxheath	Widening of road and new footpath with access to new development	Works completed, however drainage issues and defects so one-year maintenance not yet started
Heath Road (North side)	MA003063	CV	Coxheath	New access and Footway work	Works in maintenance
Heath Road, Coxheath	MA003134	SP	Coxheath	New access and new footway adj Medical centre	Works completed in maintenance
Land north of Heath Road Phase 2	MA3257	SP	Coxheath	Access to new development	Works still outstanding to include resurface of road and some signage
Linden Farm, Stockett Lane	MA003107	SP	Coxheath	Access to new development and footway link to community hall	Works completed now in maintenance
Gatland House, Gatland Lane	MA003081	CV	Fant	Parking restrictions, signage, road markings and tactile crossings for new school	Works completed, Remedials to do
Harrietsham Primary School	MA3388	CV	Harrietsham	New access to car park, extend traffic calmed area	Works completed
Bell Farm, Ashford Road	MA003094	CV	Harrietsham	Realignment of Church Road to form new access onto A20. New footway along A20	Works in maintenance.
Mayfield Nursery, Ashford Road	MA003135	SP	Harrietsham	New access and alterations to existing Highway to adjoin upcoming Scheme Works	Works now in maintenance (lighting as part of Harrietsham improvement scheme)

Forge Meadows	MA3253	AP	Headcorn	Access to 2 new properties and vehicle crossovers to existing properties	Agreement signed. Works due to start 4 January 2021.
Gibbs Farm Grigg Lane & Wheeler Street	MA3250	SAS	Headcorn	Access Gibbs Farm dev'tment, zebra crossing on Wheeler St	Agreement signed, works commenced.
Grigg Lane, Lenham Road,	MA003050	CV	Headcorn	Access onto Grigg Lane and Lenham Road. Footway on Grigg Lane	New accesses Grigg Lane and Lenham Road & new footway Grigg Lane all in maintenance
Kings Road/Millbank	MA3262	AP	Headcorn	Signalised crossroads (linked to Ulcombe Road MA3150)	Works completed. Maintenance period to commence when all requirements have been met.
Lenham Road (North side)	MA003062	CV	Headcorn	New Footway to site and extend speed limit boundary	Works in Maintenance
Lenham Road (South side)	MA003057	CV	Headcorn	New footway	Revised design received
Oak Lane and Wheeler Street	MA003048	CV	Headcorn	New footway plus junction improvements	Works completed and in maintenance
Ulcombe Road	MA003150	SP	Headcorn	Access to new development	Defects to be completed.
Wheeler Street, Headcorn	MA003137	SP	Headcorn	New access off Kingsland Grove and footway works on Wheeler Street	Maintenance complete awaiting Cert 2 info
Eyhorne Street	MA3198	AP	Hollingbourne	New access to development	Works in Maintenance
Bentletts Yard, Claygate Road, Laddingford	MA003357	SP	Laddingford	New footway and replaced surface to existing access	Works near completion

Headcorn Road Adj Rail bridge	MA3404	CV	Lenham	New access road and extend 30mph limit	Awaiting approval
8 Faversham Road	MA003032	CV	Lenham	New access	In maintenance, streetlight to replace
Old Ashford Road	MA003018	CV	Lenham	New footway plus access	Approaching end of maintenance, bus stop location to amend.
The Paddocks, Ashford Road (Grove House, Old Ashford Road)	MA3114	CV	Lenham	New access, traffic island, speed reduction to 50mph & f/way link to Faversham Rd	Works completed, finishing/remedials required.
Westwood Park, Ham Lane	MA003305	AP	Lenham	Main and emergency accesses to new housing dev.	Technical approval granted. Awaiting completion of agreement.
Old Ashford Road, Adj Groom Way	MA003356	AP	Lenham	New access and footway	Awaiting Technical Approval
Heath Road	MA3326	JH	Linton	New Access	In Maintenance Period
Wares Farm, Linton Hill	MA003353	SP	Linton	New access	Awaiting info for Cert 1 for maintenance to commence
St Saviours Road, Maidstone	MA003136	AD	Maidstone	Changes to layout for Morrisons Junction	Agreement due to be signed
Buffkyn Way / Sutton Road	MA003218	AD	Maidstone	Signalisation of the junction	Approved – not signed
Royal Engineers Rd/Mill Lane	MA3312	JH	Maidstone	Access to New Development	Start date to be agreed subject to Major Project Schemes
531 Tonbridge Road	MA003045	CV	Maidstone	Service layby for new retail unit	In maintenance
Bicknor Green, Gore Court Road	MA003053	AD	Maidstone	Change of road priorities and widening / upgrading	Works complete

Hartnup Street	MA003138	SP	Maidstone	New Access	Cert 2 issued and now adopted
Hermitage Lane, (opp. Maidstone Hospital)	MA003060	AD	Maidstone	New Traffic signal junction	Remedials being completed
Hermitage Lane/ Howard Drive	MA003070	AD	Maidstone	New access for development (opposite the quarry entrance)	Remedial List issued
Howard Drive	MA003303	AD	Maidstone	Junction works to facilitate Bus Gateway entrance to Croudace site	Works mostly complete
Maidstone School of Science, New Cut Road	MA003197	SP	Maidstone	New access to School and New roundabout and alterations to Highway	In maintenance
McDonalds drive- through, Hart Street	MA003013	CV	Maidstone	New access, improvements to Hart Street.	Approaching the end of maintenance - remedial works due
Oakapple Lane/ Hermitage Lane	MA003046	AD	Maidstone	New bellmouth junction and associated ancillary works incl new bus stop, for new development	Works Complete – in maintenance
Royal Engineers Road	MA003127	SP	Maidstone	New footpaths to development	Awaiting works start date
The Poplars, Ashford Road	MA3254	AP	Maidstone	Access to new development	Works in Maintenance
Wallis Avenue Phase 3, Parkwood	MA003085	CV	Maidstone	Redevelopment of car park & shops opp. Longshaw Rd	Works in maintenance
Week St/Gabriel's Hill	MA003120	SP	Maidstone	Town Centre Public Realm improvements	In Maintenance Period
Castle Dene, Maidstone	MA993352	CV	Maidstone	New Access and further footway work and repairs	Works completed

Union Street, Car Park	MA003319	SP	Maidstone	New Access to development and footway works	Footway works started but scheme not completed
Medway Street	MA3326	JH	Maidstone	Subway Flood Protection Works	Under Technical review
Langley Park Farm	MA003130	AD	Maidstone / Langley	New Roundabout and associated works for entrance to Countryside Estate	Works mostly complete
Albion Road, Marden	MA003132	SP	Marden	New Access & development	Works on going
Goudhurst Road, Church Green (Plain Road development)	MA3118	CV	Marden	Install Zebra crossing near rail station.	Works in Maintenance
Goudhurst Road/West End (Plain Road Development)	MA3118	CV	Marden	Refurbish Zebra crossing outside school and Bus Borders to add by Library stops.	Works in Maintenance
MAP Depot, Goudhurst Road	MA003012	CV	Marden	New bellmouth junction and footway	Works in maintenance. Remedial works near completed and interactive speed sign awaiting installation
Napoleon Drive and Plain Road	MA003079	CV	Marden	New access on each road for new housing development	Works in maintenance
The Parsonage, Goudhurst Road	MA003066 MA003067	CV	Marden	New access and associated upgrade works	Access substantially completed, village gateway to be agreed
Sainsbury's new site Station Rd	MA3387	SP	Staplehurst	Roundabout and new access	Crossing point in Marden Road started and awaiting start date for remaining works on Station Road
Fishers Farm (East) Headcorn Road (Redrow)	MA3106	SP	Staplehurst	Realignment and new access at Headcorn	Works still ongoing

				Road/Pile Lane junction	
Fishers Farm (West), Headcorn Road (Bovis)	MA3037	AP	Staplehurst	New access onto Headcorn Road	Works completed
Fishers Farm (West), Headcorn Road (Bovis) (off-site works)	MA3037/1	AP	Staplehurst	Pedestrian crossovers on Headcorn Road/Hurst Close	Works completed; remedial works required before first certificate issue
Hen and Duckhurst Farm, Marden Road	MA003109	CV	Staplehurst	New Roundabout for development access	Works completed.
Oliver Road Staplehurst	MA003019	CV	Staplehurst	Ped crossing to Marden Road, junction markings and bus boarders	In maintenance
Woodford Park	MA003099	SP	Staplehurst	New access for 9 dwellings	Awaiting final info for Cert 2
Appleacres, Maidstone Road	MA003152	SP	Sutton Valence	Access to new development and footway works	Works complete, however ditch issues outstanding
Sapphire Kennels Headcorn Road	MA3407	AP	Sutton Valence	Access to new development and 40mph extension	Awaiting technical approval
The Oaks, Maidstone Road	MA003078	CV	Sutton Valence	Upgrade existing Vehicle crossing access to Bellmouth with tactile crossing.	Works complete
Valdene Industrial Estate	MA003054	CV	Sutton Valence	Upgrade of existing bellmouth and extension to f/w	Works completed
Farleigh Hill Tovil (opp KCC waste site)	MA3413	AP	Tovil	New access opp Burial Ground Ln KCC Recycling centre	Awaiting technical approval
Cripple Street Maidstone	MA003093	CV	Tovil	New access to development, widening and footway works	Due for adoption – remedials due
Site opposite cottages 129-147	MA003007	CV	Tovil	New access speed limit	In maintenance

Dean Street/Farleigh Hill				relocation, new footway, and bus stop provision	
Tovil Green Lane	MA003095	CV	Tovil	New Footway and crossing point to side of site	In maintenance
Mount Ave/Blunden Lane	MA3180	CV	Yalding	New accesses at site entrance	Footway works to install crossing points imminent
Hampstead Lane	MA3101	SP	Yalding	Relocate access to new development at old depot adj. station. Minor footway works	Awaiting final info for Cert 2
Vicarage Road	MA003121	SP/JH	Yalding	New access to development and speed restraints on existing Highway	New Agreement in progress. Contents of S278 now reduced.

**Appendix F – Bridge Works**

<b>Bridge Works – Contact Officer David Aspinall</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Buckland Road	Maidstone	Network Rail Buckland Road Bridge - footway protection from accidental wheel loading. It will require a road closure.	Scheme designed; discussions ongoing with NR in relation to delivery. Road closure and crew programmed in for start of works on Monday 4 <sup>th</sup> January 2021 for 2 weeks.
A20 Maidstone Road	Maidstone	Raigersfield East Bridge (180m west of Willington Street junction), strengthening / renewal of bridge. Works will not affect traffic flow.	Scheme currently in design phase, likely start Spring 2021

## **Appendix G – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - <i>Contact Officer: Toby Butler</i></b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
B2162 Twyford Bridge, Yalding	Refurbishment of traffic signals	Completed April 2020
Heath Road / Hermitage Lane, Barming	Addition of pedestrian crossing facility	Completed August 2020

## Appendix H - Combined Member Grant programme update

### Member Highway Fund programme update for the Maidstone District.

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- Recently completed on site.

The list is up to date as of 18/12/20.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the Maidstone District, Susan Laporte.

#### **Dan Daley and Rob Bird**

<b>Details of Scheme</b>	<b>Status</b>
<b>2021-CMG-MA-1003 – Hildenborough Crescent, Maidstone</b>  20mph scheme	Works complete
<b>2021-CMG-MA-1001 – Buckland Hill, Maidstone</b>  20mph scheme	Traffic Regulation Order (TRO) has been sealed – Works to install associated signs and roundels to be carried out 2021/22

#### **Shellina Prendergast**

<b>Details of Scheme</b>	<b>Status</b>
<b>20/21-CMG-MA-1003 – Shenley Road, Headcorn</b>  Installation of pedestrian warning signs	Works complete
<b>2021-CMG-MA-08 – Upper Street, Hollingbourne</b>  Gateway to village to be enhanced	Works handed over to contractor – Due to be carried out Sunday 24 January 2021

## **Appendix I – Winter Report**

**Summary: This report outlines the arrangements that have been made between Kent County Council and Maidstone Borough Council to provide a local winter service in the event of an operational snow alert in the borough/district**

### **1. Introduction**

1 (1) Kent County Council Highways, Transportation & Waste (KCC HTW) takes its winter service responsibilities very seriously and is proactive as well as reactive to winter weather conditions. Winter service costs KCC in the region of £3.3m every winter and needs careful management to achieve safety for the travelling public and to be efficient. The Highways Operations teams in HTW work to ensure that the winter service standards and decisions made are consistent across the whole county.

1(2) HTW prepares an annual Winter Service policy and plan which are used to determine actions that will be taken to manage its winter service operations. The policy was presented to the Environment and Transport Cabinet Committee on 15<sup>th</sup> September 2020 and subsequently approved by the Cabinet Member.

### **2. District based winter service plans**

2(1) The Local Winter Service Plan for the Maidstone District is a working document which will evolve and be revised as necessary throughout the year. This document complements the KCC Winter Service Policy and Plan 2020/21; the Policy is available on the KCC website.

2(2) Following successful work in previous years with district councils, arrangements have again been put in place this year whereby labour from district councils can be used during snow days. Additionally, HTW will supply a quantity of a salt/sand mixture to district councils to use on the highway network. The details are contained in the plan which enhances the work that HTW will continue to do in providing a countywide winter service. The local plan comes into effect when a snow emergency is declared that affects the district of Maidstone.

<http://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/winter-service-policy>

### **3. Pavement clearance**

3 (3) Areas for clearing pavements have been identified in the local plan. These are the areas where local knowledge has indicated that people are concerned and would most like to be kept clear when there is snow and ice.

#### **4. Farmers**

4(1) The work that our contracted farmers have done in recent years is greatly appreciated and has made a big difference in keeping rural areas clear on snow days. Again, this year farmers will have predetermined local routes and will use their own tractor and KCC ploughs for clearing snow. The ploughs supplied are serviced by KCC each year. Each farmer will have plans detailing the roads that they are responsible for ploughing. When snow reaches a depth of 50mm on roads in their areas the farmers will commence ploughing notifying KCC as agreed in their contract. A list of farmers and their contact details can be found in the local plan, (although some personal information will not be available via this report or the website due to General Data Protection Regulations).

#### **5. Conclusion**

5(1) Working in partnership with the district councils will enable HTW to provide an effective winter service across the county.

#### **6. Recommendations**

6(1) Members are asked to note this report.

---

<p><b>Background documents:</b> <b>Kent County Council Winter Service Policy and Plan 2020/21</b></p>
-----------------------------------------------------------------------------------------------------------

**Contact officer: Susan Laporte, District Manager Maidstone**  
Tel: 03000 41 81 81

## **Legal Implications**

1.1.1 Not applicable.

## **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

## **1.3 Risk Assessment**

1.3.1 Not applicable.

---

**Contacts: Kirstie Williams/ Susan Laporte 03000 418181**